

Factories Low-process Unit Hafr Al Batin

Activity Name	Schedule % Complete	Physical % Complete	Sep 20							Sep 27							Oct 04							Oct 11						
			Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed			
Factories Low-process Unit Hafr Al Batin																														
Project Milestones																														
Contratual milestones																														
Main Buildings Structure Completed	100%	0%	◆ Main Buildings Structure Completed																											
Main Buildings Architectural Completed	100%	0%	◆ Main Buildings Architectural Completed																											
Mosque Works Completed	100%	0%	◆ Mosque Works Completed																											
Construction phase																														
Hunger -1																														
Architectural																														
External Paint Touch-up& Inspection	100%	90%	External Paint Touch-up& Inspection																											
External Paint Primer + Final Coat	100%	90%	External Paint Primer + Final Coat																											
Paint Primer + Putty + Final Coat INSIDE	100%	90%	Paint Primer + Putty + Final Coat INSIDE																											
Specialites Fittings	100%	90%	Specialites Fittings																											
MEP WORKS																														
Plumping-FIRE-HVAC																														
Fire Fighting Testing (Hydrostatic Test) & Final Inspection	75%	95%	Fire Fighting Testing (Hydrostatic Test) & Final Inspection																											
Testing plumping system & Final Inspection	100%	95%	Testing plumping system & Final Inspection																											
Electrical Works																														
Power System and lighting and lightcurrent Testing(Continuty + insulation) & Final Inspection	100%	95%	Power System and lighting and lightcurrent Testing(Continuty + insulation) & Final Inspection																											
Comission of Panel boards (cables and testing)	100%	95%	Comission of Panel boards (cables and testing)																											
Comission of Lighting Fixtures Installations /LED lighting	100%	95%	Comission of Lighting Fixtures Installations /LED lighting																											
Hunger -2																														
Architectural																														
External Paint Touch-up& Inspection	100%	90%	External Paint Touch-up& Inspection																											
External Paint Primer + Final Coat	100%	90%	External Paint Primer + Final Coat																											
Paint Primer + Putty + Final Coat INSIDE	100%	90%	Paint Primer + Putty + Final Coat INSIDE																											
Specialites Fittings	100%	90%	Specialites Fittings																											
MEP WORKS																														
Plumping-FIRE-HVAC																														
Testing plumping system & Final Inspection	100%	95%	Testing plumping system & Final Inspection																											
Fire Fighting Testing (Hydrostatic Test) & Final Inspection	88.24%	95%	Fire Fighting Testing (Hydrostatic Test) & Final Inspection																											
Electrical Works																														
Power System and lighting and lightcurrent Testing(Continuty + insulation) & Final Inspection	100%	95%	Power System and lighting and lightcurrent Testing(Continuty + insulation) & Final Inspection																											
Comission of Panel boards (cables and testing)	100%	95%	Comission of Panel boards (cables and testing)																											
Comission of Lighting Fixtures Installations /LED lighting	100%	95%	Comission of Lighting Fixtures Installations /LED lighting																											
Mosque -elec room-Toilets Works																														
Architectural																														
Finishes																														
Paint Primer + Putty + Final Coat INSIDE	100%	90%	Paint Primer + Putty + Final Coat INSIDE																											
External Paint Primer + Final Coat	100%	95%	External Paint Primer + Final Coat																											
External Paint Surface Preparation	100%	90%	External Paint Surface Preparation																											
External Paint Touch-up & Inspection	100%	95%	External Paint Touch-up & Inspection																											
Supply and install carpet rolls	100%	30%	Supply and install carpet rolls																											
Final installation works																														
Mosque Arch Carpet	100%	30%	Mosque Arch Carpet																											
Electromecanic																														
Plumping fixtures	100%	80%	Plumping fixtures																											
Pump room																														
Civil works																														
install galvanized steel fence	100%	40%	install galvanized steel fence																											
steel fence gate	100%	40%	steel fence gate																											
External WORKS-MEP																														
Electric																														
Street Lighting Testing (Megger + Lighting Test) & Final Inspection	100%	85%	Street Lighting Testing (Megger + Lighting Test) & Final Inspection																											
External Works landscape																														
ROAD Interlock install concrete parking bumpers	100%	80%	ROAD Interlock install concrete parking bumpers																											
ROAD single IPE ,postRoads signs-Asphalt install traffic signs	100%	50%	ROAD single IPE ,postRoads signs-Asphalt install traffic signs																											
ROAD Asphalt Reflective Road Markings	100%	60%	ROAD Asphalt Reflective Road Markings																											
ROAD Road Marking thermoplastic traffic lines	100%	50%	ROAD Road Marking thermoplastic traffic lines																											
ROAD Tack Coat (RC2)	100%	95%	ROAD Tack Coat (RC2)																											
Testing and comissioning																														
Testing and comissioning																														
Test For Water Utilities	100%	85%	Test For Water Utilities																											
Test For Pump Room	100%	85%	Test For Pump Room																											
Test For Electrical Works	100%	85%	Test For Electrical Works																											

Actual Work Critical Remaining Work Summary
Remaining Work Milestone

Factories Low-process Unit Hafr Al Batin

Activity Name	Schedule % Complete	Physical % Complete	Sep 20							Sep 27							Oct 04							Oct 11				10
			Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	
Test For Roads	81.82%	90%																										
Close Out																												
As-Built Documentation Final Submission	83.33%	0%																										
O&M Manuals and Warranties Final Submission	100%	0%																										
Final Handover MODON Inspection & Approval	71.43%	0%																										