

Factories Low-process Unit Hafr Al Batin					UPDATE									21-Sep-26 13:34				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
Factories Low-process Unit Hafr Al Batin		218	01-Apr-26	26-Sep-26	01-Apr-26		01-Apr-26 A	07-Nov-26	96.72%	86.82%	2,211,988.27	1,985,578.10	17304	14809	2,275,161.11	17718	-36	
Project Milestones		24	22-Jul-26	26-Sep-26			10-Oct-26	07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
Project milestones		0	26-Sep-26	26-Sep-26			07-Nov-26	07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
HFR1-05-2985	Project Finish	0		26-Sep-26				07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
Contratual milestones		24	22-Jul-26	26-Sep-26			10-Oct-26	07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
HFR1-05-4590	Site Works & External Networks Completed	0		12-Sep-26				22-Oct-26	100%	0%	0.00	0.00	0	0	0.00	0	-23	
HFR1-05-4650	Main Buildings MEP Completed	0		26-Sep-26				29-Oct-26	0%	0%	0.00	0.00	0	0	0.00	0	-29	
HFR1-05-4660	All Testing & Commissioning Completed	0		26-Sep-26				29-Oct-26	0%	0%	0.00	0.00	0	0	0.00	0	-29	
HFR1-05-4620	Main Buildings Architectural Completed	0		22-Jul-26				10-Oct-26	100%	0%	0.00	0.00	0	0	0.00	0	-28	
HFR1-05-4670	Substantial Completion (Ready for Handing Over)	0		26-Sep-26				07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
HFR1-05-4720	Completion Milestone	0		26-Sep-26				07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
HFR1-05-4400	Mosque Works Completed	0		27-Jul-26				11-Oct-26	100%	0%	0.00	0.00	0	0	0.00	0	-29	
Construction phase		194	25-Apr-26	26-Sep-26	01-Apr-26		01-Apr-26 A	29-Oct-26	100%	88.3%	637,289.91	562,725.65	10316	8496	625,477.11	10398	-29	
Hunger -1		143	25-Apr-26	26-Sep-26	01-Apr-26		01-Apr-26 A	17-Oct-26	100%	93.91%	238,162.82	223,659.87	2781	2624	238,162.82	2834	-17	
Architectural		143	25-Apr-26	16-Jul-26	06-Aug-26		06-Aug-26 A	11-Oct-26	100%	90%	51,896.10	46,706.49	1358	1222	51,896.10	1358	-36	
HFR1-05-273	External Paint Touch-up & Inspection	7	30-May-26	06-Jun-26	06-Aug-26		06-Aug-26 A	10-Oct-26	100%	90%	7,289.94	6,560.95	356	321	7,289.94	356	-36	
HFR1-05-263	External Paint Primer + Final Coat	7	03-May-26	10-May-26	06-Aug-26		06-Aug-26 A	01-Oct-26	100%	90%	7,290.00	6,561.00	174	157	7,290.00	174	-36	
HFR1-05-260	Paint Primer + Putty + Final Coat INSIDE	8	25-Apr-26	03-May-26	24-Aug-26		24-Aug-26 A	03-Oct-26	100%	90%	14,780.16	13,302.14	548	493	14,780.16	548	-36	
HFR1-05-282	Specialites Fittings	4	13-Jul-26	16-Jul-26	01-Sep-26		01-Sep-26 A	11-Oct-26	100%	90%	22,536.00	20,282.40	280	252	22,536.00	280	-36	
MEP WORKS		71	12-Aug-26	26-Sep-26	01-Apr-26		01-Apr-26 A	17-Oct-26	100%	95%	186,266.72	176,953.38	1423	1402	186,266.72	1475	-17	
Plumping-FIRE-HVAC		16	06-Sep-26	26-Sep-26	02-May-26		02-May-26 A	11-Oct-26	100%	95%	77,778.72	73,889.78	373	404	77,778.72	425	-12	
HFR1-05-4	Testing plumping system & Final Inspection	9	06-Sep-26	15-Sep-26	04-May-26		04-May-26 A	04-Oct-26	100%	95%	25,665.12	24,381.86	217	206	25,665.12	217	-7	
HFR1-05-4	Fire Fighting Testing (Hydrostatic Test) & Final Inspectio	8	16-Sep-26	26-Sep-26	02-May-26		02-May-26 A	11-Oct-26	75%	95%	52,113.60	49,507.92	156	198	52,113.60	208	-12	
Electrical Works		71	12-Aug-26	02-Sep-26	01-Apr-26		01-Apr-26 A	17-Oct-26	100%	95%	108,488.00	103,063.60	1050	998	108,488.00	1050	-36	
HFR1-05-4	Power System and lighting and lightcurrent Testing (C	6	12-Aug-26	18-Aug-26	01-Apr-26		01-Apr-26 A	11-Oct-26	100%	95%	34,560.00	32,832.00	420	399	34,560.00	420	-36	
HFR1-05-4	Comission of Panel boards (cables and testing)	5	19-Aug-26	24-Aug-26	14-Jun-26		14-Jun-26 A	15-Oct-26	100%	95%	34,560.00	32,832.00	350	333	34,560.00	350	-36	
HFR1-05-4	Comission of Lighting Fixtures Installations /LED lightir	4	30-Aug-26	02-Sep-26	29-Jun-26		29-Jun-26 A	17-Oct-26	100%	95%	39,368.00	37,399.60	280	266	39,368.00	280	-36	
Hunger -2		154	04-May-26	26-Sep-26	07-Apr-26		07-Apr-26 A	29-Oct-26	100%	93.91%	238,126.82	223,627.47	3174	2967	238,126.82	3204	-29	
Architectural		146	04-May-26	14-Jul-26	06-Aug-26		06-Aug-26 A	11-Oct-26	100%	90%	51,860.10	46,674.09	1518	1366	51,860.10	1518	-29	
HFR1-05-153	External Paint Touch-up & Inspection	7	08-Jun-26	15-Jun-26	06-Aug-26		06-Aug-26 A	10-Oct-26	100%	90%	7,289.94	6,560.95	356	321	7,289.94	356	-29	
HFR1-05-146	External Paint Primer + Final Coat	7	12-May-26	19-May-26	08-Aug-26		08-Aug-26 A	01-Oct-26	100%	90%	7,290.00	6,561.00	174	157	7,290.00	174	-29	
HFR1-05-145	Paint Primer + Putty + Final Coat INSIDE	8	04-May-26	12-May-26	23-Aug-26		23-Aug-26 A	03-Oct-26	100%	90%	14,780.16	13,302.14	548	493	14,780.16	548	-29	
HFR1-05-157	Specialites Fittings	8	06-Jul-26	14-Jul-26	01-Sep-26		01-Sep-26 A	11-Oct-26	100%	90%	22,500.00	20,250.00	440	396	22,500.00	440	-29	
MEP WORKS		88	11-Jun-26	26-Sep-26	07-Apr-26		07-Apr-26 A	29-Oct-26	100%	95%	186,266.72	176,953.38	1656	1601	186,266.72	1685	-29	
Plumping-FIRE-HVAC		32	18-Aug-26	26-Sep-26	04-May-26		04-May-26 A	29-Oct-26	100%	95%	77,778.72	73,889.78	396	404	77,778.72	425	-29	
HFR1-05-4	Testing plumping system & Final Inspection	16	18-Aug-26	05-Sep-26	04-May-26		04-May-26 A	11-Oct-26	100%	95%	25,665.12	24,381.86	177	168	25,665.12	177	-29	
HFR1-05-4	Fire Fighting Testing (Hydrostatic Test) & Final Inspectio	17	06-Sep-26	26-Sep-26	04-May-26		04-May-26 A	29-Oct-26	88.24%	95%	52,113.60	49,507.92	219	236	52,113.60	248	-29	
Electrical Works		55	11-Jun-26	08-Jul-26	07-Apr-26		07-Apr-26 A	01-Oct-26	100%	95%	108,488.00	103,063.60	1260	1197	108,488.00	1260	-23	
HFR1-05-4	Power System and lighting and lightcurrent Testing (C	6	11-Jun-26	17-Jun-26	07-Apr-26		07-Apr-26 A	24-Sep-26	100%	95%	34,560.00	32,832.00	420	399	34,560.00	420	-23	
HFR1-05-4	Comission of Panel boards (cables and testing)	6	18-Jun-26	24-Jun-26	14-Jun-26		14-Jun-26 A	30-Sep-26	100%	95%	34,560.00	32,832.00	420	399	34,560.00	420	-23	
HFR1-05-4	Comission of Lighting Fixtures Installations /LED lightir	6	02-Jul-26	08-Jul-26	02-Jul-26		02-Jul-26 A	01-Oct-26	100%	95%	39,368.00	37,399.60	420	399	39,368.00	420	-23	
Mosque -elec room-Toilets Works		72	20-Jun-26	18-Jul-26	09-May-26		09-May-26 A	11-Oct-26	100%	62.19%	27,099.50	16,852.10	1982	1515	27,099.50	1982	-29	
Architectural		66	20-Jun-26	18-Jul-26	08-Jul-26		08-Jul-26 A	11-Oct-26	100%	57.54%	21,497.90	12,370.82	1631	1235	21,497.90	1631	-29	
Finishes		56	20-Jun-26	12-Jul-26	08-Jul-26		08-Jul-26 A	11-Oct-26	100%	61.01%	19,098.08	11,650.88	1519	1201	19,098.08	1519	-29	
HFR1-05-4	External Paint Touch-up & Inspection	5	07-Jul-26	12-Jul-26	11-Jul-26		11-Jul-26 A	11-Oct-26	100%	95%	1,235.10	1,173.35	336	320	1,235.10	336	-29	
HFR1-05-4	External Paint Primer + Final Coat	5	01-Jul-26	06-Jul-26	09-Jul-26		09-Jul-26 A	05-Oct-26	100%	95%	2,016.00	1,915.20	236	225	2,016.00	236	-29	
HFR1-05-4	Paint Primer + Putty + Final Coat INSIDE	5	25-Jun-26	30-Jun-26	08-Jul-26		08-Jul-26 A	05-Oct-26	100%	90%	2,315.06	2,083.55	312	281	2,315.06	312	-24	
HFR1-05-4	External Paint Surface Preparation	5	20-Jun-26	24-Jun-26	09-Jul-26		09-Jul-26 A	29-Sep-26	100%	90%	4,032.00	3,628.80	310	279	4,032.00	310	-29	
HFR1-05-4	Supply and install carpet rolls	5	25-Jun-26	30-Jun-26	19-Sep-26		19-Sep-26 A	29-Sep-26	100%	30%	9,499.92	2,849.98	324	97	9,499.92	324	-19	
Final installation works		5	13-Jul-26	18-Jul-26	19-Sep-26		19-Sep-26 A	05-Oct-26	100%	30%	2,399.82	719.95	112	34	2,399.82	112	-24	
HFR1-05-4	Mosque Arch Carpet	5	13-Jul-26	18-Jul-26	19-Sep-26		19-Sep-26 A	05-Oct-26	100%	30%	2,399.82	719.95	112	34	2,399.82	112	-24	
Electromecanic		5	24-Jun-26	29-Jun-26	09-May-26		09-May-26 A	29-Sep-26	100%	80%	5,601.60	4,481.28	351	281	5,601.60	351	-22	
HFR1-05-393	Plumping fixtures	5	24-Jun-26	29-Jun-26	09-May-26		09-May-26 A	29-Sep-26	100%	80%	5,601.60	4,481.28	351	281	5,601.60	351	-22	
					Page 1 of 2									TASK filter: Remaining Activities.				
														© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE									21-Sep-26 13:34				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
	Pump room	26	02-Jun-26	15-Jun-26	14-Apr-26		14-Apr-26 A	04-Oct-26	100%	40%	3,229.92	1,291.97	642	257	3,229.92	642	-26	
	Civil works	26	02-Jun-26	15-Jun-26	14-Apr-26		14-Apr-26 A	04-Oct-26	100%	40%	3,229.92	1,291.97	642	257	3,229.92	642	-26	
	HFR1-05-324	steel fence gate	6	02-Jun-26	08-Jun-26	17-Sep-26	17-Sep-26 A	30-Sep-26	100%	40%	1,237.32	494.93	418	167	1,237.32	418	-26	
	HFR1-05-327	install galvanized steel fence	3	13-Jun-26	15-Jun-26	14-Apr-26	14-Apr-26 A	04-Oct-26	100%	40%	1,992.60	797.04	224	89	1,992.60	224	-26	
	External WORKS-MEP	2	19-May-26	20-May-26	27-Apr-26		27-Apr-26 A	24-Sep-26	100%	85%	75,905.40	64,519.59	155	131	75,905.40	155	-17	
	Electric	2	19-May-26	20-May-26	27-Apr-26		27-Apr-26 A	24-Sep-26	100%	85%	75,905.40	64,519.59	155	131	75,905.40	155	-17	
	HFR1-05-415	Street Lighting Testing (Megger + Lighting Test) & Final	2	19-May-26	20-May-26	27-Apr-26	27-Apr-26 A	24-Sep-26	100%	85%	75,905.40	64,519.59	155	131	75,905.40	155	-17	
	External Works landscape	58	25-Aug-26	10-Sep-26	25-Aug-26		25-Aug-26 A	22-Oct-26	100%	59.85%	54,765.45	32,774.64	1583	1001	42,952.65	1583	-23	
	HFR1-05-4390	ROADTack Coat (RC2)	5	25-Aug-26	30-Aug-26	17-Sep-26	17-Sep-26 A	17-Oct-26	100%	95%	1,720.80	1,634.76	189	179	1,720.80	189	-29	
	HFR1-05-4510	ROAD Interlock install concrete parking bumpers	5	06-Sep-26	10-Sep-26	25-Aug-26	25-Aug-26 A	22-Oct-26	100%	80%	8,351.85	6,681.48	309	247	8,351.85	309	-23	
	HFR1-05-4540	ROAD Road Marking thermoplastic traffic lines	6	05-Sep-26	10-Sep-26	17-Sep-26	17-Sep-26 A	22-Oct-26	100%	50%	11,760.00	5,880.00	383	191	11,760.00	383	-23	
	HFR1-05-4530	ROAD single I.P.E. post Road signs-Asphalt install traffic	6	05-Sep-26	10-Sep-26	10-Sep-26	10-Sep-26 A	22-Oct-26	100%	50%	11,812.80	5,906.40	379	190	0.00	379	-23	
	HFR1-05-4520	ROAD Asphalt Reflective Road Markings	5	06-Sep-26	10-Sep-26	17-Sep-26	17-Sep-26 A	22-Oct-26	100%	60%	21,120.00	12,672.00	323	194	21,120.00	323	-23	
	Testing and comissiong	204	01-Apr-26	26-Sep-26	26-Apr-26		26-Apr-26 A	29-Oct-26	95.45%	86.25%	1,574,698.36	1,422,852.45	6987	6314	1,649,684.00	7320	-29	
	Testing and comissiong	204	01-Apr-26	26-Sep-26	26-Apr-26		26-Apr-26 A	29-Oct-26	95.45%	86.25%	1,574,698.36	1,422,852.45	6987	6314	1,649,684.00	7320	-29	
	HFR1-05-4420	Test For Roads	11	13-Sep-26	26-Sep-26	23-Jun-26	23-Jun-26 A	29-Oct-26	81.82%	90%	337,435.36	371,178.90	1497	1647	412,421.00	1830	-29	
	HFR1-05-4630	Test For Electrical Works	12	03-Sep-26	16-Sep-26	22-Jun-26	22-Jun-26 A	29-Oct-26	100%	85%	412,421.00	350,557.85	1830	1556	412,421.00	1830	-36	
	HFR1-05-4600	Test For Water Utilities	12	01-Apr-26	14-Apr-26	26-Apr-26	26-Apr-26 A	24-Sep-26	100%	85%	412,421.00	350,557.85	1830	1556	412,421.00	1830	-22	
	HFR1-05-4430	Test For Pump Room	12	21-Jul-26	03-Aug-26	14-Jun-26	14-Jun-26 A	11-Oct-26	100%	85%	412,421.00	350,557.85	1830	1556	412,421.00	1830	-31	
	Close Out	7	17-Sep-26	26-Sep-26	15-Sep-26		15-Sep-26 A	07-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-36	
	HFR1-05-4680	As-Built Documentation Final Submission	6	17-Sep-26	24-Sep-26	15-Sep-26	15-Sep-26 A	05-Nov-26	83.33%	0%	0.00	0.00	0	0	0.00	0	-36	
	HFR1-05-4690	O&M Manuals and Warranties Final Submission	5	17-Sep-26	22-Sep-26	16-Sep-26	16-Sep-26 A	04-Nov-26	100%	0%	0.00	0.00	0	0	0.00	0	-36	
	HFR1-05-4700	Final Handover MODON Inspection & Approval	7	17-Sep-26	26-Sep-26	19-Sep-26	19-Sep-26 A	07-Nov-26	71.43%	0%	0.00	0.00	0	0	0.00	0	-36	
					Page 2 of 2									TASK filter: Remaining Activities.				
														© Oracle Corporation				