

Factories Low-process Unit Hafr Al Batin		2. Progress Certificate - MODON			21-Sep-26 13:33	
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish
 HFR1-05-03 Factories Low-process Unit Hafr Al Batin		377	27-Nov-25	26-Sep-26	27-Nov-25 A	07-Nov
 HFR1-05-03.1 Project Milestones		288	27-Nov-25	26-Sep-26	27-Nov-25 A	07-Nov
 HFR1-05-03.1.2 Project milestones		288	27-Nov-25	26-Sep-26	27-Nov-25 A	07-Nov
 HFR1-05-03.1.1 Contratual milestones		261	28-Dec-25	26-Sep-26	28-Dec-25 A	07-Nov
 HFR1-05-03.6 Mobilization		27	27-Nov-25	28-Dec-25	27-Nov-25 A	28-Dec
 HFR1-05-03.6.1 Site Facilities & Offices		27	27-Nov-25	28-Dec-25	27-Nov-25 A	28-Dec
 HFR1-05-03.6.2 Preliminary Submittals		21	27-Nov-25	21-Dec-25	27-Nov-25 A	21-Dec
 HFR1-05-03.6.3 Preliminary Approvals		18	08-Dec-25	28-Dec-25	08-Dec-25 A	28-Dec
 HFR1-05-03.4 Engineering		134	07-Dec-25	28-Jan-26	07-Dec-25 A	20-Jul-
 HFR1-05-03.4.2 Shop Drawings		105	07-Dec-25	29-Dec-25	07-Dec-25 A	31-Jan
 HFR1-05-03.4.3 Method Statements		118	25-Dec-25	11-Jan-26	25-Dec-25 A	29-Mar
 HFR1-05-03.4.4 Pre-qualification and Material		101	25-Dec-25	28-Jan-26	25-Dec-25 A	20-Jul-
 HFR1-05-03.5 Procurement		299	15-Jan-26	22-Jul-26	15-Jan-26 A	17-Sep
 HFR1-05-03.5.2 Short Lead Item		299	15-Jan-26	22-Jul-26	15-Jan-26 A	17-Sep
 HFR1-05-03.5.1 Long Lead Item		225	28-Jan-26	18-Jul-26	28-Jan-26 A	24-Aug
 HFR1-05-03.3 Construction phase		350	29-Dec-25	26-Sep-26	29-Dec-25 A	29-Oct
 HFR1-05-03.3.6 Siite General Works		108	29-Dec-25	22-Mar-26	29-Dec-25 A	23-Apr
 HFR1-05-03.3.12 Hunger -1		241	02-Mar-26	26-Sep-26	02-Feb-26 A	17-Oct
 HFR1-05-03.3.3 Hunger -2		246	12-Mar-26	26-Sep-26	03-Feb-26 A	29-Oct
 HFR1-05-03.3.1 Septic Tank		108	10-Mar-26	28-Jun-26	14-Feb-26 A	13-Mar
 HFR1-05-03.3.9 Mosque -elec room-Toilets Works		159	26-Mar-26	27-Jul-26	22-Mar-26 A	11-Oct
 HFR1-05-03.3.2 GRB Tank		132	17-Mar-26	12-Aug-26	26-Mar-26 A	15-Jun
 HFR1-05-03.3.4 Pump room		163	08-Apr-26	20-Jul-26	11-Mar-26 A	04-Oct
 HFR1-05-03.3.7 External WORKS-MEP		120	01-Mar-26	02-Jun-26	24-Feb-26 A	24-Sep
 HFR1-05-03.3.5 External Works landscape		186	02-Jul-26	12-Sep-26	04-Mar-26 A	22-Oct
 HFR1-05-03.10 Testing and comissiong		204	01-Apr-26	26-Sep-26	26-Apr-26 A	29-Oct
 HFR1-05-03.10.1 Testing and comissiong		204	01-Apr-26	26-Sep-26	26-Apr-26 A	29-Oct
 HFR1-05-03.11 Close Out		7	17-Sep-26	26-Sep-26	15-Sep-26 A	07-Nov
 HFR1-05-468	As-Built Documentati on Fi nal Submi ssi on	6	17-Sep-26	24-Sep-26	15-Sep-26 A	05-Nov
 HFR1-05-469	O&M Manuals and Warranties Final Submission	5	17-Sep-26	22-Sep-26	16-Sep-26 A	04-Nov
 HFR1-05-470	Final Handover MODON Inspection & Approva l	7	17-Sep-26	26-Sep-26	19-Sep-26 A	07-Nov

Factories Low-process Unit Hafr Al Batin			2. Progress Certificate - MODON	21-Sep-26 13:33
	Performance % Complete	Performance % Complete - Labor Units	Budget At Completion	
26	98.17%	98.02%	16,496,855.87	
26	0%	0%	0.00	
26	0%	0%	0.00	
26	0%	0%	0.00	
25 A	0%	100%	0.00	
25 A	0%	100%	0.00	
25 A	0%	100%	0.00	
25 A	0%	100%	0.00	
5 A	100%	100%	494,865.00	
5 A	0%	100%	0.00	
26 A	0%	100%	0.00	
5 A	100%	100%	494,865.00	
26 A	100%	100%	3,299,371.00	
5 A	100%	100%	824,846.00	
26 A	100%	100%	2,474,525.00	
26	99.33%	98.27%	11,052,935.87	
5 A	100%	100%	1,298,122.04	
26	99.62%	99.1%	3,846,587.17	
26	99.62%	99.05%	3,851,109.03	
26 A	100%	100%	149,552.06	
26	97.41%	96.95%	396,377.89	
5 A	100%	100%	163,749.60	
26	99.5%	95%	389,712.84	
26	98.04%	99.61%	581,705.66	
26	94.15%	93.96%	376,019.58	
26	86.25%	86.25%	1,649,684.00	
26	86.25%	86.25%	1,649,684.00	
26	0%	0%	0.00	
26	0%	0%	0.00	
26	0%	0%	0.00	
26	0%	0%	0.00	

Page 2 of 2

TASK filter: All Activities

© Oracle Corporation