

			Factories Low-process Unit Hafr Al Batin																													
Activity Name			Schedule % Complete	Physical % Complete	Sep 13							Sep 20							Sep 27							Oct 04						
					Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat
Factories Low-process Unit Hafr Al Batin																																
Project Milestones																																
Contratual milestones																																
Procurement Complete			100%	0%																												
Completion of Engineering and Material			100%	0%																												
Main Buildings Structure Completed			100%	0%																												
Procurement																																
Short Lead Item																																
Road Works - CMI																																
Aggregate Base Course																																
Material Delivery for Aggregate Base Course			100%	0%																												
Pavement Markings																																
Material Delivery for Pavement Markings			100%	80%																												
Civil Works - Buildings																																
Logo																																
Material Delivery for Logo			100%	80%																												
Construction phase																																
Hunger -1																																
Architectural																																
Finishes floor Installation			100%	95%																												
External Paint Touch-up & Inspection			100%	85%																												
External Paint Primer + Final Coat			100%	85%																												
Cladding			100%	95%																												
Epoxy Paint			100%	85%																												
Paint Primer + Putty + Final Coat INSIDE			100%	80%																												
Specialites Fittings			100%	95%																												
Signage Layout & Marking Locations			100%	45%																												
MEP WORKS																																
Plumping-FIRE-HVAC																																
Fire Fighting Testing (Hydrostatic Test) & Final Inspection			0%	85%																												
Testing plumping system & Final Inspection			100%	95%																												
Water sprinkles			100%	95%																												
Electrical Works																																
Power System and lighting and lightcurrent Testing(Continuity + Insulation) & Final Inspection			100%	95%																												
FireAlarm system Testing works			100%	85%																												
Light current devices installations & Final Inspection			100%	95%																												
Comission of Panel boards (cables and testing)			100%	95%																												
Comission of Lighting Fixtures Installations /LED lighting			100%	95%																												
Hunger -2																																
Architectural																																
Finishes floor Installation			100%	95%																												
External Paint Touch-up & Inspection			100%	85%																												
External Paint Primer + Final Coat			100%	85%																												
Cladding			100%	95%																												
Epoxy Paint			100%	85%																												
Paint Primer + Putty + Final Coat INSIDE			100%	70%																												
Specialites Fittings			100%	95%																												
Signage Layout & Marking Locations			100%	45%																												
MEP WORKS																																
Plumping-FIRE-HVAC																																
Testing plumping system & Final Inspection			100%	95%																												
Fire Fighting Testing (Hydrostatic Test) & Final Inspection			52.94%	90%																												
Water sprinkles			100%	90%																												
Electrical Works																																
Power System and lighting and lightcurrent Testing(Continuity + Insulation) & Final Inspection			100%	95%																												
FireAlarm system Testing works			100%	90%																												
Light current devices installations & Final Inspection			100%	95%																												
Comission of Panel boards (cables and testing)			100%	95%																												
Comission of Lighting Fixtures Installations /LED lighting			100%	95%																												
Mosque -elec room-Toilets Works																																
Architectural																																
Finishes																																
Paint Primer + Putty + Final Coat INSIDE			100%	95%																												
Internal Paint Touch-up & Inspection INSIDE			100%	95%																												
External Paint Primer + Final Coat			100%	90%																												

Actual Work

Remaining Work

Critical Remaining Work

Summary

Milestone

Page 1 of 2

TASK filter: Three Weeks Lookahead -.

© Oracle Corporation

Factories Low-process Unit Hafr Al Batin

Activity Name			Schedule % Complete	Physical % Complete	Sep 13							Sep 20							Sep 27							Oct 04						
					Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed	Thr	Fri	Sat	Sun	Mon	Tue	Wed			
External Paint	External Paint Surface Preparation		100%	95%								External Paint Surface Preparation																				
	External Paint Touch-up & Inspection		100%	90%																												
	external Paint Surface Preparation INSIDE		100%	95%								external Paint Surface Preparation INSIDE																				
	granite Insulation (extruded polystyrene)		100%	90%	granite Insulation (extruded polystyrene)																											
	polyisocynurate cover board		100%	90%								polyisocynurate cover board																				
	50mm thk loose gravel toppings		100%	40%								50mm thk loose gravel toppings																				
	Supply and install carpet rolls		100%	0%								Supply and install carpet rolls																				
	Final installation works																															
Final installation works	Wood skirting works		100%	95%																												
	signs for toilets & prayer room		100%	50%																												
	Mosque Arch Carpet		100%	0%															05-Oct-26, Electromeca													
	Electromecanic																															
Exasut fans		100%	80%								Exasut fans																					
	Plumpping fixtures		100%	80%								Plumpping fixtures																				
Pump room				27-Sep-26, Pump room																												
Civil works					27-Sep-26, Civil works																											
	install galvanized steel fence		100%	40%								install galvanized steel fence																				
steel fence gate		100%	0%								steel fence gate																					
Electromecanic				20-Sep-26, Electromecanic																												
Testing firefighting		100%	90%	Testing firefighting																												
External WORKS-MEP				03-Oct-26, External WORKS-MEP																												
Electric				03-Oct-26, Electric																												
Street Lighting Testing (Megger + Lighting Test) & Final Inspection					100%	90%								Street Lighting Testing (Megger + Lighting Test)																		
External Works landscape																																
ROAD execute subgrade layer including Watering and compaction					100%	95%																										
Concrete Works external steps					100%	90%																										
ROAD subgrade laye Interlocking Paving Blocks					100%	90%																										
ROAD Interlock Walkway -pedestrian interlocking block pavers					100%	90%																										
ROAD interlocking block pavers					100%	95%																										
ROAD Interlock install concrete parking bumpers					100%	90%																										
Outdoor Granite works					100%	70%																										
ROAD Application of prime coat					100%	60%																										
ROAD execute bituminous base course asphalt layer					100%	80%																										
ROAD Bituminous Wearing Course Asphalt					100%	80%																										
ROAD Laying bituminous second asphalt base layer					100%	40%																										
ROAD single LPE, post Roads signs-Asphalt install traffic signs					100%	50%																										
Testing and comissiong																																
Testing and comissiong																																
Test For Water Utilities					100%	95%	Test For Water Utilities																									
Test For Pump Room					100%	85%																										
Test For Electrical Works					91.67%	75%																										
Test For Roads					27.27%	80%																										