

Factories Low-process Unit Hafr Al Batin					UPDATE									15-Sep-26 09:11				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
	HFR1-05-152		02-Jun-26	08-Jun-26	09-Jul-26		09-Jul-26 A	22-Sep-26	100%	95%	133,116.00	126,460.20	76	73	133,116.00	76	-45	
	MEP WORKS	128	16-Apr-26	26-Sep-26	07-Apr-26		07-Apr-26 A	02-Dec-26	100%	93.14%	228,929.72	213,215.28	2467	2415	228,929.72	2584	-58	
	Plumpping-FIRE-HVAC	98	06-May-26	26-Sep-26	04-May-26		04-May-26 A	02-Dec-26	100%	91.24%	103,443.96	94,382.82	437	507	103,443.96	554	-58	
	HFR1-05- Testing plumpping system & Final Inspection	16	18-Aug-26	05-Sep-26	04-May-26		04-May-26 A	12-Nov-26	100%	95%	25,665.12	24,381.86	177	168	25,665.12	177	-58	
	HFR1-05- Water sprinkles	10	06-May-26	17-May-26	07-Jun-26		07-Jun-26 A	28-Sep-26	100%	90%	25,665.24	23,098.72	128	116	25,665.24	128	-19	
	HFR1-05- Fire Fighting Testing (Hydrostatic Test) & Final Inspectic	17	06-Sep-26	26-Sep-26	04-May-26		04-May-26 A	02-Dec-26	52.94%	90%	52,113.60	46,902.24	132	224	52,113.60	248	-58	
	Electrical Works	95	16-Apr-26	08-Jul-26	07-Apr-26		07-Apr-26 A	20-Oct-26	100%	94.7%	125,485.76	118,832.46	2030	1908	125,485.76	2030	-67	
	HFR1-05- Fire Alarm system Testing works	6	18-May-26	24-May-26	14-Apr-26		14-Apr-26 A	29-Sep-26	100%	90%	7,580.16	6,822.14	420	378	7,580.16	420	-67	
	HFR1-05- Light current devices installations & Final Inspection	5	16-Apr-26	21-Apr-26	27-Apr-26		27-Apr-26 A	21-Sep-26	100%	95%	9,417.60	8,946.72	350	333	9,417.60	350	-67	
	HFR1-05- Power System and lighting and lightcurrent Testing (C	6	11-Jun-26	17-Jun-26	07-Apr-26		07-Apr-26 A	06-Oct-26	100%	95%	34,560.00	32,832.00	420	399	34,560.00	420	-67	
	HFR1-05- Comission of Panel boards (cables and testing)	6	18-Jun-26	24-Jun-26	14-Jun-26		14-Jun-26 A	13-Oct-26	100%	95%	34,560.00	32,832.00	420	399	34,560.00	420	-67	
	HFR1-05- Comission of Lighting Fixtures Installations /LED lightir	6	02-Jul-26	08-Jul-26	02-Jul-26		02-Jul-26 A	20-Oct-26	100%	95%	39,368.00	37,399.60	420	399	39,368.00	420	-67	
	Mosque -elec room-Toilets Works	102	18-May-26	27-Jul-26	09-May-26		09-May-26 A	14-Nov-26	100%	74.37%	118,300.00	87,984.43	4474	3330	118,300.00	4474	-80	
	Architectural	90	18-May-26	27-Jul-26	08-Jul-26		08-Jul-26 A	14-Nov-26	100%	72.39%	87,450.40	63,304.75	3719	2726	87,450.40	3719	-80	
	Finishes	52	18-May-26	12-Jul-26	08-Jul-26		08-Jul-26 A	15-Oct-26	100%	68.56%	39,311.18	26,953.05	3213	2416	39,311.18	3213	-55	
	HFR1-05- 50mm thk loose gravel toppings	4	04-Jul-26	07-Jul-26	10-Sep-26		10-Sep-26 A	27-Sep-26	100%	40%	1,200.06	480.02	504	202	1,200.06	504	-39	
	HFR1-05- granite Insulation (extruded polystyrene)	5	18-May-26	23-May-26	15-Aug-26		15-Aug-26 A	21-Sep-26	100%	90%	1,229.76	1,106.78	224	202	1,229.76	224	-58	
	HFR1-05- External Paint Touch-up & Inspection	5	07-Jul-26	12-Jul-26	11-Jul-26		11-Jul-26 A	15-Oct-26	100%	90%	1,235.10	1,111.59	336	303	1,235.10	336	-55	
	HFR1-05- External Paint Primer + Final Coat	5	01-Jul-26	06-Jul-26	09-Jul-26		09-Jul-26 A	10-Oct-26	100%	90%	2,016.00	1,814.40	236	213	2,016.00	236	-55	
	HFR1-05- Paint Primer + Putty + Final Coat INSIDE	5	25-Jun-26	30-Jun-26	08-Jul-26		08-Jul-26 A	04-Oct-26	100%	95%	2,315.06	2,199.31	312	297	2,315.06	312	-45	
	HFR1-05- Internal Paint Touch-up & Inspection INSIDE	5	25-Jun-26	30-Jun-26	08-Jul-26		08-Jul-26 A	04-Oct-26	100%	95%	3,359.88	3,191.89	305	290	3,359.88	305	-58	
	HFR1-05- External Paint Surface Preparation	5	20-Jun-26	24-Jun-26	09-Jul-26		09-Jul-26 A	28-Sep-26	100%	95%	4,032.00	3,830.40	310	294	4,032.00	310	-58	
	HFR1-05- external Paint Surface Preparation INSIDE	5	20-Jun-26	24-Jun-26	28-Jul-26		28-Jul-26 A	28-Sep-26	100%	95%	4,752.00	4,514.40	436	415	4,752.00	436	-45	
	HFR1-05- Supply and install carpet rolls	5	25-Jun-26	30-Jun-26			22-Sep-26	28-Sep-26	100%	0%	9,499.92	0.00	324	0	9,499.92	324	-40	
	HFR1-05- polyisocynurate cover board	5	29-Jun-26	04-Jul-26	25-Aug-26		25-Aug-26 A	28-Sep-26	100%	90%	9,671.40	8,704.26	224	202	9,671.40	224	-40	
	Final installation works	33	07-Jul-26	27-Jul-26	20-Aug-26		20-Aug-26 A	14-Nov-26	100%	75.51%	48,139.22	36,351.70	507	311	48,139.22	507	-80	
	HFR1-05- Mosque Arch Carpet	5	13-Jul-26	18-Jul-26			05-Oct-26	10-Oct-26	100%	0%	2,399.82	0.00	112	0	2,399.82	112	-58	
	HFR1-05- signs for toilets & prayer room	5	07-Jul-26	12-Jul-26	12-Sep-26		12-Sep-26 A	14-Nov-26	100%	50%	15,779.40	7,889.70	142	71	15,779.40	142	-80	
	HFR1-05- Wood skirting works	8	19-Jul-26	27-Jul-26	20-Aug-26		20-Aug-26 A	29-Oct-26	100%	95%	29,960.00	28,462.00	252	240	29,960.00	252	-67	
	Electromecanic	11	17-Jun-26	29-Jun-26	09-May-26		09-May-26 A	05-Oct-26	100%	80%	30,849.60	24,679.68	755	604	30,849.60	755	-46	
	HFR1-05-393 Plumbing fixtures	5	24-Jun-26	29-Jun-26	09-May-26		09-May-26 A	05-Oct-26	100%	80%	5,601.60	4,481.28	351	281	5,601.60	351	-46	
	HFR1-05-383 Exasut fans	6	17-Jun-26	23-Jun-26	09-May-26		09-May-26 A	29-Sep-26	100%	80%	25,248.00	20,198.40	404	323	25,248.00	404	-46	
	Pump room	71	02-Jun-26	15-Jun-26	14-Apr-26		14-Apr-26 A	27-Sep-26	100%	81.5%	24,829.92	20,237.04	907	328	24,829.92	907	-39	
	Civil works	22	02-Jun-26	15-Jun-26	14-Apr-26		14-Apr-26 A	27-Sep-26	100%	24.68%	3,229.92	797.04	642	89	3,229.92	642	-39	
	HFR1-05-324 steel fence gate	6	02-Jun-26	08-Jun-26			16-Sep-26	22-Sep-26	100%	0%	1,237.32	0.00	418	0	1,237.32	418	-39	
	HFR1-05-327 install galvanized steel fence	3	13-Jun-26	15-Jun-26	14-Apr-26		14-Apr-26 A	27-Sep-26	100%	40%	1,992.60	797.04	224	89	1,992.60	224	-39	
	Electromecanic	4	02-Jun-26	06-Jun-26	18-May-26		18-May-26 A	20-Sep-26	100%	90%	21,600.00	19,440.00	265	239	21,600.00	265	-34	
	HFR1-05-378 Testing firefighting	4	02-Jun-26	06-Jun-26	18-May-26		18-May-26 A	20-Sep-26	100%	90%	21,600.00	19,440.00	265	239	21,600.00	265	-34	
	External WORKS-MEP	2	19-May-26	20-May-26	27-Apr-26		27-Apr-26 A	03-Oct-26	100%	90%	75,905.40	68,314.86	155	139	75,905.40	155	-50	
	Electric	2	19-May-26	20-May-26	27-Apr-26		27-Apr-26 A	03-Oct-26	100%	90%	75,905.40	68,314.86	155	139	75,905.40	155	-50	
	HFR1-05-415 Street Lighting Testing (Megger + Lighting Test) & Fina	2	19-May-26	20-May-26	27-Apr-26		27-Apr-26 A	03-Oct-26	100%	90%	75,905.40	68,314.86	155	139	75,905.40	155	-50	
	External Works landscape	105	23-Jul-26	12-Sep-26	13-Jun-26		13-Jun-26 A	15-Dec-26	100%	63.88%	205,844.97	131,483.60	4650	3015	194,032.17	4650	-69	
	HFR1-05-4320 ROAD Laying bituminous second asphalt base layer	5	19-Aug-26	24-Aug-26	10-Sep-26		10-Sep-26 A	02-Dec-26	100%	40%	1,344.75	537.90	150	60	1,344.75	150	-80	
	HFR1-05-4560 Concrete Works external steps	6	05-Sep-26	10-Sep-26	21-Jul-26		21-Jul-26 A	14-Dec-26	100%	90%	1,430.00	1,287.00	400	360	1,430.00	400	-68	
	HFR1-05-4550 ROAD subgrade laye Interlocking Paving Blocks	6	06-Sep-26	12-Sep-26	06-Aug-26		06-Aug-26 A	15-Dec-26	100%	90%	1,545.70	1,391.13	360	324	1,545.70	360	-80	
	HFR1-05-4390 ROADTack Coat (RC2)	5	25-Aug-26	30-Aug-26			03-Dec-26	08-Dec-26	100%	0%	1,720.80	0.00	189	0	1,720.80	189	-80	
	HFR1-05-4480 ROAD interlocking block pavers	9	02-Sep-26	12-Sep-26	25-Aug-26		25-Aug-26 A	15-Dec-26	100%	95%	2,600.00	2,470.00	325	309	2,600.00	325	-69	
	HFR1-05-3610 ROAD execute subgrade layer including Watering anc	6	23-Jul-26	29-Jul-26	13-Jun-26		13-Jun-26 A	09-Nov-26	100%	95%	3,036.00	2,884.20	558	530	3,036.00	558	-76	
	HFR1-05-4510 ROAD Interlock install concrete parking bumpers	5	06-Sep-26	10-Sep-26	25-Aug-26		25-Aug-26 A	14-Dec-26	100%	90%	8,351.85	7,516.67	309	278	8,351.85	309	-68	
	HFR1-05-4540 ROAD Road Marking thermoplastic traffic lines	6	05-Sep-26	10-Sep-26			08-Dec-26	14-Dec-26	100%	0%	11,760.00	0.00	383	0	11,760.00	383	-68	
	HFR1-05-4530 ROAD single I.P.E. post Road signs-Asphalt install traffi	6	05-Sep-26	10-Sep-26	10-Sep-26		10-Sep-26 A	14-Dec-26	100%	50%	11,812.80	5,906.40	379	190	0.00	379	-68	
	HFR1-05-4570 Outdoor Granite works	6	05-Sep-26	10-Sep-26	01-Sep-26		01-Sep-26 A	14-Dec-26	100%	70%	13,422.50	9,395.75	400	280	13,422.50	400	-68	
	HFR1-05-4520 ROADAsphalt Reflective Road Markings	5	06-Sep-26	10-Sep-26			09-Dec-26	14-Dec-26	100%	0%	21,120.00	0.00	323	0	21,120.00	323	-68	
	HFR1-05-3990 ROADApplication of prime coat	6	06-Aug-26	12-Aug-26	06-Sep-26		06-Sep-26 A	21-Nov-26	100%	60%	21,499.44	12,899.66	224	134	21,499.44	224	-80	
	HFR1-05-4500 ROAD InterlockWalkway -pedestrian interlocking block	11	31-Aug-26	12-Sep-26	12-Aug-26		12-Aug-26 A	15-Dec-26	100%	90%	22,339.85	20,105.87	300	270	22,339.85	300	-69	
	HFR1-05-4140 ROAD execute bituminous base course asphalt layer	5	13-Aug-26	18-Aug-26	07-Sep-26		07-Sep-26 A	26-Nov-26	100%	80%	35,621.28	28,497.02	150	120	35,621.28	150	-80	
	HFR1-05-4440 ROAD Bituminous Wearing Course Asphalt	5	31-Aug-26	05-Sep-26	07-Sep-26		07-Sep-26 A	14-Dec-26	100%	80%	48,240.00	38,592.00	201	161	48,240.00	201	-80	
					Page 2 of 3									TASK filter: Remaining Activities.				
														© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE									15-Sep-26 09:11				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
Testing and comissiong		204	01-Apr-26	26-Sep-26	26-Apr-26		26-Apr-26 A	28-Dec-26	79.73%	83.75%	1,315,373.04	1,381,610.35	5837	6131	1,649,684.00	7320	-80	
Testing and comissiong		204	01-Apr-26	26-Sep-26	26-Apr-26		26-Apr-26 A	28-Dec-26	79.73%	83.75%	1,315,373.04	1,381,610.35	5837	6131	1,649,684.00	7320	-80	
HFR1-05-4420	Test For Roads	11	13-Sep-26	26-Sep-26	23-Jun-26		23-Jun-26 A	28-Dec-26	27.27%	80%	112,478.45	329,936.80	499	1464	412,421.00	1830	-80	
HFR1-05-4630	Test For Electrical Works	12	03-Sep-26	16-Sep-26	22-Jun-26		22-Jun-26 A	21-Nov-26	91.67%	75%	378,052.58	309,315.75	1678	1373	412,421.00	1830	-55	
HFR1-05-4600	Test For Water Utilities	12	01-Apr-26	14-Apr-26	26-Apr-26		26-Apr-26 A	30-Sep-26	100%	95%	412,421.00	391,799.95	1830	1739	412,421.00	1830	-50	
HFR1-05-4430	Test For Pump Room	12	21-Jul-26	03-Aug-26	14-Jun-26		14-Jun-26 A	03-Nov-26	100%	85%	412,421.00	350,557.85	1830	1556	412,421.00	1830	-52	
Close Out		7	17-Sep-26	26-Sep-26			22-Nov-26	29-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-55	
HFR1-05-4680	As-Built Documentation Final Submission	6	17-Sep-26	24-Sep-26			22-Nov-26	28-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-55	
HFR1-05-4690	O&M Manuals and Warranties Final Submission	5	17-Sep-26	22-Sep-26			22-Nov-26	26-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-55	
HFR1-05-4700	Final Handover MODON Inspection & Approval	7	17-Sep-26	26-Sep-26			22-Nov-26	29-Nov-26	0%	0%	0.00	0.00	0	0	0.00	0	-55	
					Page 3 of 3									TASK filter: Remaining Activities.				
														© Oracle Corporation				