

Factories Low-process Unit Hafr Al Batin					UPDATE									15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
Factories Low-process Unit Hafr Al Batin		377	27-Nov-25	26-Sep-26	27-Nov-25		27-Nov-25 A	28-Dec-26	97.66%	96.99%	16,110,431.31	15,999,802.38	144771	140825	16,485,043.07	146580	-80	
Project Milestones		332	27-Nov-25	26-Sep-26	27-Nov-25		27-Nov-25 A	28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
Project milestones		332	27-Nov-25	26-Sep-26	27-Nov-25		27-Nov-25 A	28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
HFR1-05-2980	Project Start	0	27-Nov-25		27-Nov-25		27-Nov-25 A		100%	100%	0.00	0.00	0	0	0.00	0		
HFR1-05-2985	Project Finish	0		26-Sep-26				28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
Contratual milestones		305	28-Dec-25	26-Sep-26	28-Dec-25		28-Dec-25 A	28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
HFR1-05-4380	Procurement Complete	0		22-Jul-26				15-Sep-26	100%	0%	0.00	0.00	0	0	0.00	0	-30	
HFR1-05-2990	Completion of Engineering and Material	0		27-Jan-26				15-Sep-26	100%	0%	0.00	0.00	0	0	0.00	0	-58	
HFR1-05-7890	Baseline Schedule Approval	0		28-Dec-25		28-Dec-25		28-Dec-25	100%	100%	0.00	0.00	0	0	0.00	0		
HFR1-05-8890	Completion Mobilization	0		28-Dec-25		28-Dec-25		28-Dec-25	100%	100%	0.00	0.00	0	0	0.00	0		
HFR1-05-4590	Site Works & External Networks Completed	0		12-Sep-26				15-Dec-26	100%	0%	0.00	0.00	0	0	0.00	0	-69	
HFR1-05-4650	Main Buildings MEP Completed	0		26-Sep-26				02-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-58	
HFR1-05-4660	All Testing & Commissioning Completed	0		26-Sep-26				28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
HFR1-05-4620	Main Buildings Architectural Completed	0		22-Jul-26				15-Oct-26	100%	0%	0.00	0.00	0	0	0.00	0	-55	
HFR1-05-3390	Main Buildings Structure Completed	0		31-May-26				20-Sep-26	100%	0%	0.00	0.00	0	0	0.00	0	-34	
HFR1-05-4670	Substantial Completion (Ready for Handing Over)	0		26-Sep-26				28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
HFR1-05-4720	Completion Milestone	0		26-Sep-26				28-Dec-26	0%	0%	0.00	0.00	0	0	0.00	0	-80	
HFR1-05-4400	Mosque Works Completed	0		27-Jul-26				14-Nov-26	100%	0%	0.00	0.00	0	0	0.00	0	-80	
Mobilization		27	27-Nov-25	28-Dec-25	27-Nov-25	28-Dec-25	27-Nov-25 A	28-Dec-25 A	0%	0%	0.00	0.00	4400	4400	0.00	4400		
Site Facilities & Offices		27	27-Nov-25	28-Dec-25	27-Nov-25	28-Dec-25	27-Nov-25 A	28-Dec-25 A	0%	0%	0.00	0.00	750	750	0.00	750		
HFR1-05-5690	Installation of Site Offices	8	07-Dec-25	15-Dec-25	07-Dec-25	15-Dec-25	07-Dec-25 A	15-Dec-25	100%	100%	0.00	0.00	200	200	0.00	200		
HFR1-05-6860	Temporary Power Supply -Water Supply & Piping	8	16-Dec-25	24-Dec-25	16-Dec-25	24-Dec-25	16-Dec-25 A	24-Dec-25	100%	100%	0.00	0.00	200	200	0.00	200		
HFR1-05-7910	Setup of Stores / Warehouses	12	15-Dec-25	28-Dec-25	15-Dec-25	28-Dec-25	15-Dec-25 A	28-Dec-25	100%	100%	0.00	0.00	150	150	0.00	150		
HFR1-05-3110	Mobilization Equipment and Manpower	8	27-Nov-25	06-Dec-25	27-Nov-25	06-Dec-25	27-Nov-25 A	06-Dec-25	100%	100%	0.00	0.00	200	200	0.00	200		
Premilinary Submittals		21	27-Nov-25	21-Dec-25	27-Nov-25	21-Dec-25	27-Nov-25 A	21-Dec-25 A	0%	0%	0.00	0.00	1741	1741	0.00	1741		
HFR1-05-3170	Preparation & Submittal of Risk Plan	9	27-Nov-25	07-Dec-25	27-Nov-25	07-Dec-25	27-Nov-25 A	07-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-3210	Preparation & Submittal of Project Execution Plan	9	27-Nov-25	07-Dec-25	27-Nov-25	07-Dec-25	27-Nov-25 A	07-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-2930	Preparation & Submittal of Quality Control Plan	9	27-Nov-25	07-Dec-25	27-Nov-25	07-Dec-25	27-Nov-25 A	07-Dec-25	100%	100%	0.00	0.00	150	150	0.00	150		
HFR1-05-2940	Preparation & Submittal of Master Layout / Site Layout	9	27-Nov-25	07-Dec-25	27-Nov-25	07-Dec-25	27-Nov-25 A	07-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-3010	Preparation & Submittal of Staff Plan	9	27-Nov-25	07-Dec-25	27-Nov-25	07-Dec-25	27-Nov-25 A	07-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-6850	Preparation & Submittal of Baseline Schedule	12	08-Dec-25	21-Dec-25	08-Dec-25	21-Dec-25	08-Dec-25 A	21-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
Premilinary Approvals		18	08-Dec-25	28-Dec-25	08-Dec-25	28-Dec-25	08-Dec-25 A	28-Dec-25 A	0%	0%	0.00	0.00	1909	1909	0.00	1909		
HFR1-05-6030	Approval of Risk Plan	6	08-Dec-25	14-Dec-25	08-Dec-25	14-Dec-25	08-Dec-25 A	14-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-6040	Approval of Project Execution Plan	6	08-Dec-25	14-Dec-25	08-Dec-25	14-Dec-25	08-Dec-25 A	14-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-6050	Approval of Quality Control Plan	6	08-Dec-25	14-Dec-25	08-Dec-25	14-Dec-25	08-Dec-25 A	14-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-6060	Approval of Master Layout / Site Layout	6	08-Dec-25	14-Dec-25	08-Dec-25	14-Dec-25	08-Dec-25 A	14-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-6070	Approval of Staff Plan	6	08-Dec-25	14-Dec-25	08-Dec-25	14-Dec-25	08-Dec-25 A	14-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
HFR1-05-7900	Approval of Baseline schedule	6	22-Dec-25	28-Dec-25	22-Dec-25	28-Dec-25	22-Dec-25 A	28-Dec-25	100%	100%	0.00	0.00	318	318	0.00	318		
Engineering		134	07-Dec-25	28-Jan-26	07-Dec-25	20-Jul-26	07-Dec-25 A	20-Jul-26 A	100%	100%	494,865.00	494,865.00	7321	7321	494,865.00	7321		
Shop Drawings		105	07-Dec-25	29-Dec-25	07-Dec-25	31-Jan-26	07-Dec-25 A	31-Jan-26 A	0%	0%	0.00	0.00	2043	2043	0.00	2043		
Shop Drawings Submittal		95	07-Dec-25	17-Dec-25	07-Dec-25	18-Jan-26	07-Dec-25 A	18-Jan-26 A	0%	0%	0.00	0.00	1380	1380	0.00	1380		
Shop Drawings Submittal for Road Works		95	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25 A	0%	0%	0.00	0.00	180	180	0.00	180		
HFR1-05-4	Shop DWG Submittal for Topographic Survey	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Road Layout Plan	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Typical Cross Section	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Road Setting Out	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Road Profiles	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Grading Layout Plan	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Curb Setting Out Points	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Signing & Marking Layout Plan	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
HFR1-05-4	Shop DWG Submittal for Standards Details	10	07-Dec-25	17-Dec-25	07-Dec-25	17-Dec-25	07-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	20	20	0.00	20		
Shop Drawings Submittal for Potable Water		10	07-Dec-25	17-Dec-25	10-Dec-25	18-Dec-25	10-Dec-25 A	18-Dec-25 A	0%	0%	0.00	0.00	120	120	0.00	120		
HFR1-05-4	Shop DWG Submittal for Potable Water Plans	10	07-Dec-25	17-Dec-25	10-Dec-25	18-Dec-25	10-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	40	40	0.00	40		
HFR1-05-4	Shop DWG Submittal for Potable Water Profiles	10	07-Dec-25	17-Dec-25	10-Dec-25	18-Dec-25	10-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	40	40	0.00	40		
HFR1-05-4	Shop DWG Submittal for Potable Water Standard Details	10	07-Dec-25	17-Dec-25	10-Dec-25	18-Dec-25	10-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	40	40	0.00	40		
Shop Drawings Submittal for Sewer Water N		10	07-Dec-25	17-Dec-25	09-Dec-25	18-Dec-25	09-Dec-25 A	18-Dec-25 A	0%	0%	0.00	0.00	120	120	0.00	120		
HFR1-05-4	Shop DWG Submittal for Sewer Network Plans	10	07-Dec-25	17-Dec-25	09-Dec-25	18-Dec-25	09-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	40	40	0.00	40		
					Page 1 of 21									TASK filter: All Activities				
														© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
	HFR1-C Pre-Qualification Submittal for Steel Reinforcement	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Ready Mixed Concrete	12	25-Dec-25	07-Jan-26	01-Jan-26	31-Jan-26	01-Jan-26 A	31-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Ready Mixed Concrete	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Ready Mixed Concrete	6	25-Dec-25	31-Dec-25	25-Jan-26	31-Jan-26	25-Jan-26 A	31-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Water Proofing	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Water Proofing	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Water Proofing	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Aggregate Base Course	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Aggregate Base Course	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Aggregate Base Course	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Bituminous Base & Wearing Course	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Bituminous & Wearing Course	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Bituminous Base & Wearing Course	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Precast Concrete Kerb	12	25-Dec-25	07-Jan-26	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Precast Concrete Kerb	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Precast Concrete Kerb	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Interlocking Block Pavers	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Interlocking Block Pavers	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Interlocking Block Pavers	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Pavement Markings	18	25-Dec-25	14-Jan-26	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Pavement Markings	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Pavement Markings	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Traffic Signs	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Traffic Signs	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Traffic Signs	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Potable Water Network	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	79	79	0.00	79			
	HDPE Pipes	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for HDPE Pipes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for HDPE Pipes	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Valves	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Valves	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Valves	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Sewer Water Network	12	25-Dec-25	07-Jan-26	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	0%	0%	0.00	0.00	79	79	0.00	79			
	GRP Pipes	12	25-Dec-25	07-Jan-26	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for GRP Pipes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for GRP Pipes	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Jan-26	25-Dec-25 A	31-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Manholes	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Approval for Manholes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	HFR1-C Pre-Qualification Submittal for Manholes	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	Civil Works - Buildings	88	25-Dec-25	14-Jan-26	25-Dec-25	31-Mar-26	25-Dec-25 A	31-Mar-26 A	0%	0%	0.00	0.00	669	669	0.00	669			
	Steel Reinforcement	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Steel Reinforcement	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Steel Reinforcement	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Ready Mix Concrete	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Ready Mix Concrete	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Ready Mix Concrete	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Masonry	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Masonry	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Masonry	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Steel Structure	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Steel Structure	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Steel Structure	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Thermal & Moisture Protection	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Thermal & Moisture Protection	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Thermal & Moisture Protection	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Water Proofing System	12	25-Dec-25	07-Jan-26	25-Dec-25	07-Jan-26	25-Dec-25 A	07-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Water Proofing System	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Dec-25	25-Dec-25 A	31-Dec-25 A	100%	100%	0.00	0.00	32	32	0.00	32			
					Page 4 of 21										TASK filter: All Activities				
															© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID		Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
	HFR1-1	Pre-Qualification Approval for Water Proofing System	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Doors & Windows		12	25-Dec-25	07-Jan-26	25-Dec-25	31-Mar-26	25-Dec-25 A	31-Mar-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Doors & Windows	6	25-Dec-25	31-Dec-25	25-Dec-25	31-Mar-26	25-Dec-25 A	31-Mar-26 /	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Doors & Windows	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Floor Finishes		12	25-Dec-25	07-Jan-26	27-Dec-25	08-Mar-26	27-Dec-25 A	08-Mar-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Floor Finishes	6	25-Dec-25	31-Dec-25	27-Dec-25	01-Jan-26	27-Dec-25 A	01-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Floor Finishes	6	01-Jan-26	07-Jan-26	03-Jan-26	08-Mar-26	03-Jan-26 A	08-Mar-26 /	100%	100%	0.00	0.00	7	7	0.00	7		
	Wall Finishes		12	25-Dec-25	07-Jan-26	27-Dec-25	08-Jan-26	27-Dec-25 A	08-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Wall Finishes	6	25-Dec-25	31-Dec-25	27-Dec-25	01-Jan-26	27-Dec-25 A	01-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Wall Finishes	6	01-Jan-26	07-Jan-26	03-Jan-26	08-Jan-26	03-Jan-26 A	08-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Ceiling Finishes		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Ceiling Finishes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Ceiling Finishes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Fittings		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Fittings	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Fittings	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Signages		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Signages	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Signages	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Logo		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Logo	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Logo	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Pre Engineered Structures		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Pre Engineered Structur	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Pre Engineered Structure	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Steel Fence		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Steel Fences	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Steel Fences	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Gates		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Gates	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Gates	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Pump Shed		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Pump Shed	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Pump Shed	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Mechanical - Buildings		17	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	472	472	0.00	472		
	Fire Fighting System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Fire Fighting System	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Fire Fighting System	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	HDPE Pipes		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for HDPE Pipes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for HDPE Pipes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Valves		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Valves	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Valves	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	GRP pipes		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for GRP Pipes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for GRP Pipes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Manholes		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Manholes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Manholes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Fire Protectional System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Fire Protection System	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-1	Pre-Qualification Approval for Fire Protection System	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Water Supply System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-1	Pre-Qualification Submittal for Water Supply System	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
	HFR1-C Pre-Qualification Approval for UPVC Pipes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Roof Vent Caps	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Roof Vent Caps	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Roof Vent Caps	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Floor Drains	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Floor Drains	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Floor Drains	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Electric Water Heater	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Electric Water Heater	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Electric Water Heater	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Heating,Ventilation & Air Conditioning	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Heating,Ventilation & Air	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Heating,Ventilation & Air	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Electrical - Buildings	17	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	826	826	0.00	826			
	Telecome Manholes & Handholes	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Telecome Manholes & h	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Telecome Manholes & h	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Electrical manholes	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Manholes	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Manholes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Street Lighting Manholes	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Street Lighting Manhole	6	01-Jan-26	07-Jan-26	01-Jan-26	08-Jan-26	01-Jan-26 A	08-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Street Lighting Manholes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Duct Banks	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Duct Bank	6	01-Jan-26	07-Jan-26	01-Jan-26	08-Jan-26	01-Jan-26 A	08-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Duct Bank	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Feeder Pillers	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Feeder Pillers	6	01-Jan-26	07-Jan-26	01-Jan-26	08-Jan-26	01-Jan-26 A	08-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Feeder Pillers	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Street Lighting Poles	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Street Lighting Poles	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Street Lighting Poles	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Street Lighting Luminaires	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Street Lighting Luminair	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Street Lighting Luminaire	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Low Voltage Cables	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Low Voltage Cables	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Low Voltage Cables	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	LED Lighting Fixtures	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for LED Lighting Fixtures	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for LED Lighting Fixtures	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Power Panel	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Power Panel	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Power Panel	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Control Panels	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Control Panels	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Control Panels	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Isolator & Disconnecting Switches	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Isolator & Disconnecting	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Isolator & Disconnecting :	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Cable Trays	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for Cable Trays	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for Cable Trays	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	KWHM	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
	HFR1-C Pre-Qualification Submittal for KWHM	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-C Pre-Qualification Approval for KWHM	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7			
	Safety Disconnect Switches	12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39			
					Page 6 of 21										TASK filter: All Activities				
															© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID		Activity Name		Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float
	HFR1-C	Pre-Qualification Submittal for Safety Disconnects Swit	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Safety Disconnects Switc	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Telecom & Data System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-C	Pre-Qualification Submittal for Telecom & Data Syster	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Telecom & Data Systerr	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Grounding System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-C	Pre-Qualification Submittal for Grounding System	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Grounding System	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Lightning Protection System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-C	Pre-Qualification Submittal for Lightning Protection Sys	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Lightning Protection Syst	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Fire Alarm System		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-C	Pre-Qualification Submittal for Fire Alarm System	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Fire Alarm System	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Solar Power Plant		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-C	Pre-Qualification Submittal for Solar Power Plant	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Solar Power Plant	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Skylight Fixtures		12	01-Jan-26	14-Jan-26	01-Jan-26	14-Jan-26	01-Jan-26 A	14-Jan-26 A	0%	0%	0.00	0.00	39	39	0.00	39		
	HFR1-C	Pre-Qualification Submittal for Skylight Fixtures	6	01-Jan-26	07-Jan-26	01-Jan-26	07-Jan-26	01-Jan-26 A	07-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Pre-Qualification Approval for Skylight Fixtures	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	7	7	0.00	7		
	Material Submittal		89	08-Jan-26	28-Jan-26	08-Jan-26	20-Jul-26	08-Jan-26 A	20-Jul-26 A	100%	100%	494,865.00	494,865.00	2479	2479	494,865.00	2479		
	Road Works - Civil		17	08-Jan-26	27-Jan-26	08-Jan-26	20-Jul-26	08-Jan-26 A	20-Jul-26 A	100%	100%	70,695.00	70,695.00	354	354	70,695.00	354		
	Steel Reinforcement		12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C	Material Submittal for Steel Reinforcement	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Material Approval for Steel Reinforcement	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Ready Mixed Concrete		12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C	Material Submittal for Ready Mixed Concrete	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Material Approval for Ready Mixed Concrete	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Water Proofing		12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C	Material Submittal for Water Proofing	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Material Approval for Water Proofing	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Aggregate Base Course		12	08-Jan-26	21-Jan-26	02-Apr-26	02-Jul-26	02-Apr-26 A	02-Jul-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C	Material Submittal for Aggregate Base Course	6	08-Jan-26	14-Jan-26	02-Apr-26	19-May-26	02-Apr-26 A	19-May-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Material Approval for Aggregate Base Course	6	15-Jan-26	21-Jan-26	24-May-26	02-Jul-26	24-May-26 A	02-Jul-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Bituminous Base & Wearing Course		12	08-Jan-26	21-Jan-26	17-Jan-26	20-Jul-26	17-Jan-26 A	20-Jul-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C	Material Submittal for Bituminous Base & Wearing Cou	6	08-Jan-26	14-Jan-26	30-Jun-26	14-Jul-26	30-Jun-26 A	14-Jul-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Material Approval for Bituminous & Wearing Course	6	15-Jan-26	21-Jan-26	17-Jan-26	20-Jul-26	17-Jan-26 A	20-Jul-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Precast Concrete Kerb		12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C	Material Submittal for Precast Concrete Kerb	6	08-Jan-26	14-Jan-26	08-Jan-26	15-Jan-26	08-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C	Material Approval for Precast Concrete Kerb	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
Interlocking Block Pavers		12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C	Material Submittal for Interlocking Block Pavers	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C	Material Approval for Interlocking Block Pavers	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Pavement Markings		11	15-Jan-26	27-Jan-26	23-Mar-26	02-May-26	23-Mar-26 A	02-May-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C	Material Submittal for Pavement Markings	5	15-Jan-26	20-Jan-26	23-Mar-26	02-Apr-26	23-Mar-26 A	02-Apr-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C	Material Approval for Pavement Markings	6	21-Jan-26	27-Jan-26	08-Apr-26	02-May-26	08-Apr-26 A	02-May-26	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Traffic Signs		11	08-Jan-26	20-Jan-26	02-Mar-26	15-Apr-26	02-Mar-26 A	15-Apr-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C	Material Submittal for Traffic Signs	5	08-Jan-26	13-Jan-26	02-Mar-26	24-Mar-26	02-Mar-26 A	24-Mar-26	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C	Material Approval for Traffic Signs	6	14-Jan-26	20-Jan-26	30-Mar-26	15-Apr-26	30-Mar-26 A	15-Apr-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Potable Water Network		18	08-Jan-26	28-Jan-26	08-Jan-26	28-Jan-26	08-Jan-26 A	28-Jan-26 A	100%	100%	15,710.00	15,710.00	79	79	15,710.00	79			
HDPE Pipes		12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C	Material Submittal for HDPE Pipes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C	Material Approval for HDPE Pipes	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Valves		12	15-Jan-26	28-Jan-26	15-Jan-26	28-Jan-26	15-Jan-26 A	28-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C	Material Submittal for Valves	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C	Material Approval for Valves	6	22-Jan-26	28-Jan-26	22-Jan-26	28-Jan-26	22-Jan-26 A	28-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Sewer Water Network		17	08-Jan-26	27-Jan-26	08-Jan-26	27-Jan-26	08-Jan-26 A	27-Jan-26 A	100%	100%	15,710.00	15,710.00	79	79	15,710.00	79			
							Page 7 of 21								TASK filter: All Activities				
															© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08			
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
GRP Pipes Manholes Civil Works - Buildings Steel Reinforcement Ready Mix Concrete Masonry Steel Structure Thermal & Moisture Protection Water Proofing System Doors & Windows Floor Finishes Wall Finishes Ceiling Finishes Fittings Signages Logo Pre Engineered Structures Steel Fence Gates Pump Shed	GRP Pipes	12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for GRP Pipes	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for GRP Pipes	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Manholes	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Manholes	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Manholes	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Civil Works - Buildings	89	08-Jan-26	27-Jan-26	08-Jan-26	19-May-26	08-Jan-26 A	19-May-26 A	100%	100%	133,535.00	133,535.00	669	669	133,535.00	669		
	Steel Reinforcement	12	08-Jan-26	21-Jan-26	08-Jan-26	21-Jan-26	08-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Steel Reinforcement	6	08-Jan-26	14-Jan-26	08-Jan-26	14-Jan-26	08-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Steel Reinforcement	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Ready Mix Concrete	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Ready Mix Concrete	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Ready Mix Concrete	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Masonry	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Masonry	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Masonry	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Steel Structure	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Steel Structure	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Steel Structure	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Thermal & Moisture Protection	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Thermal & Moisture Protection	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Thermal & Moisture Protection	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Water Proofing System	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Water Proofing System	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Water Proofing System	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Doors & Windows	11	15-Jan-26	27-Jan-26	15-Jan-26	28-Jan-26	15-Jan-26 A	28-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Doors & Windows	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Doors & Windows	6	21-Jan-26	27-Jan-26	21-Jan-26	28-Jan-26	21-Jan-26 A	28-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Floor Finishes	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Floor Finishes	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Floor Finishes	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Wall Finishes	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Wall Finishes	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Wall Finishes	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Ceiling Finishes	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Ceiling Finishes	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Ceiling Finishes	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Fittings	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Fittings	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Fittings	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Signages	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Signages	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Signages	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Logo	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Logo	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Logo	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Pre Engineered Structures	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
	HFR1-C Material Submittal for Pre Engineered Structure	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-C Material Approval for Pre Engineered Structure	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7		
	Steel Fence	11	15-Jan-26	27-Jan-26	29-Apr-26	19-May-26	29-Apr-26 A	19-May-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39		
HFR1-C Material Submittal for Steel Fences	5	15-Jan-26	20-Jan-26	29-Apr-26	02-May-26	29-Apr-26 A	02-May-26	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C Material Approval for Steel Fences	6	21-Jan-26	27-Jan-26	06-May-26	19-May-26	06-May-26 A	19-May-26	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Gates	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C Material Submittal for Gates	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C Material Approval for Gates	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
Pump Shed	11	15-Jan-26	27-Jan-26	15-Jan-26	27-Jan-26	15-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	39	39	7,855.00	39			
HFR1-C Material Submittal for Pump Shed	5	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-C Material Approval for Pump Shed	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	7,855.00	7,855.00	7	7	7,855.00	7			
					Page 8 of 21										TASK filter: All Activities			
															© Oracle Corporation			

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
	HFR1-05-4	Material Delivery for Water Proofing	25	01-Mar-26	01-Apr-26	18-Feb-26	23-Mar-26	18-Feb-26 A	23-Mar-26	100%	100%	20,149.00	20,149.00	24	24	20,149.00	24		
	Aggregate Base Course		87	22-Jan-26	11-Feb-26	31-May-26		31-May-26 A	17-Sep-26	100%	90%	20,149.00	18,134.10	240	220	20,149.00	240	-37	
	HFR1-05-4	PO for Aggregate Base Course	6	22-Jan-26	28-Jan-26	31-May-26	04-Jun-26	31-May-26 A	04-Jun-26 A	100%	100%	0.00	0.00	40	40	0.00	40		
	HFR1-05-4	Material Delivery for Aggregate Base Course	12	29-Jan-26	11-Feb-26	07-Sep-26		07-Sep-26 A	17-Sep-26	100%	90%	20,149.00	18,134.10	200	180	20,149.00	200	-37	
	Bituminous Base & Wearing Course		111	22-Jan-26	10-Jun-26	31-May-26	10-Sep-26	31-May-26 A	10-Sep-26 A	100%	100%	20,149.00	20,149.00	256	256	20,149.00	256		
	HFR1-05-4	PO for Bituminous Base & Wearing Course	6	22-Jan-26	28-Jan-26	31-May-26	04-Jun-26	31-May-26 A	04-Jun-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Delivery to the Site	37	26-Apr-26	10-Jun-26	07-Sep-26	10-Sep-26	07-Sep-26 A	10-Sep-26	100%	100%	20,149.00	20,149.00	224	224	20,149.00	224		
	Precast Concrete Kerb		119	22-Jan-26	17-Jun-26	22-Jan-26	12-Jul-26	22-Jan-26 A	12-Jul-26 A	100%	100%	20,149.00	20,149.00	216	216	20,149.00	216		
	HFR1-05-4	PO for Precast Concrete Kerb	6	22-Jan-26	28-Jan-26	22-Jan-26	28-Jan-26	22-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	40	40	0.00	40		
	HFR1-05-4	Material Fabrication for Precast Concrete Kerb	38	22-Mar-26	04-May-26	22-Apr-26	12-May-26	22-Apr-26 A	12-May-26	100%	100%	0.00	0.00	144	144	0.00	144		
	HFR1-05-4	Material Delivery for Precast Concrete Kerb	35	05-May-26	17-Jun-26	06-Jul-26	12-Jul-26	06-Jul-26 A	12-Jul-26 A	100%	100%	20,149.00	20,149.00	32	32	20,149.00	32		
	Interlocking Block Pavers		96	05-Mar-26	01-Jul-26	07-Jul-26	06-Aug-26	07-Jul-26 A	06-Aug-26 A	100%	100%	20,149.00	20,149.00	184	184	20,149.00	184		
	HFR1-05-4	PO for Interlocking Block Pavers	4	05-Mar-26	09-Mar-26	07-Jul-26	11-Jul-26	07-Jul-26 A	11-Jul-26 A	100%	100%	0.00	0.00	24	24	0.00	24		
	HFR1-05-4	Material Fabrication for Interlocking Block Pavers	37	06-Apr-26	18-May-26	12-Jul-26	15-Jul-26	12-Jul-26 A	15-Jul-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Interlocking Block Pavers	35	19-May-26	01-Jul-26	16-Jul-26	06-Aug-26	16-Jul-26 A	06-Aug-26	100%	100%	20,149.00	20,149.00	32	32	20,149.00	32		
	Pavement Markings		100	11-Mar-26	12-Jul-26	11-Aug-26		11-Aug-26 A	02-Nov-26	100%	80%	20,149.00	16,119.20	368	323	20,149.00	368	-76	
	HFR1-05-4	PO for Pavement Markings	5	11-Mar-26	16-Mar-26	11-Aug-26	17-Aug-26	11-Aug-26 A	17-Aug-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Pavement Markings	40	07-Apr-26	23-May-26	19-Aug-26	24-Aug-26	19-Aug-26 A	24-Aug-26	100%	100%	0.00	0.00	112	112	0.00	112		
	HFR1-05-4	Material Delivery for Pavement Markings	40	24-May-26	12-Jul-26	01-Sep-26		01-Sep-26 A	02-Nov-26	100%	80%	20,149.00	16,119.20	224	179	20,149.00	224	-76	
	Traffic Signs		105	16-Mar-26	22-Jul-26	25-Aug-26	13-Sep-26	25-Aug-26 A	13-Sep-26 A	100%	100%	20,149.00	20,149.00	328	328	20,149.00	328		
	HFR1-05-4	PO for Traffic Signs	5	16-Mar-26	24-Mar-26	25-Aug-26	27-Aug-26	25-Aug-26 A	27-Aug-26	100%	100%	0.00	0.00	48	48	0.00	48		
	HFR1-05-4	Material Fabrication for Traffic Signs	75	25-Mar-26	23-Jun-26	29-Aug-26	31-Aug-26	29-Aug-26 A	31-Aug-26	100%	100%	0.00	0.00	152	152	0.00	152		
	HFR1-05-4	Material Delivery for Traffic Signs	25	24-Jun-26	22-Jul-26	02-Sep-26	13-Sep-26	02-Sep-26 A	13-Sep-26	100%	100%	20,149.00	20,149.00	128	128	20,149.00	128		
	Potable Water Network		85	22-Jan-26	17-Mar-26	22-Jan-26	29-Mar-26	22-Jan-26 A	29-Mar-26 A	100%	100%	39,100.00	39,100.00	696	696	39,100.00	696		
	HDPE Pipes		46	22-Jan-26	17-Mar-26	22-Jan-26	23-Mar-26	22-Jan-26 A	23-Mar-26 A	100%	100%	19,550.00	19,550.00	348	348	19,550.00	348		
	HFR1-05-4	PO for HDPE Pipes	6	22-Jan-26	28-Jan-26	22-Jan-26	28-Jan-26	22-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	8	8	0.00	8		
	HFR1-05-4	Material Fabrication for HDPE Pipes	25	29-Jan-26	28-Feb-26	29-Jan-26	28-Feb-26	29-Jan-26 A	28-Feb-26	100%	100%	0.00	0.00	160	160	0.00	160		
	HFR1-05-4	Material Delivery for HDPE Pipes	15	01-Mar-26	17-Mar-26	18-Feb-26	23-Mar-26	18-Feb-26 A	23-Mar-26	100%	100%	19,550.00	19,550.00	180	180	19,550.00	180		
	Valves		85	22-Jan-26	17-Mar-26	22-Jan-26	29-Mar-26	22-Jan-26 A	29-Mar-26 A	100%	100%	19,550.00	19,550.00	348	348	19,550.00	348		
	HFR1-05-4	PO for Valves	6	22-Jan-26	28-Jan-26	22-Jan-26	28-Jan-26	22-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	8	8	0.00	8		
	HFR1-05-4	Material Fabrication for Valves	25	29-Jan-26	28-Feb-26	29-Jan-26	01-Mar-26	29-Jan-26 A	01-Mar-26	100%	100%	0.00	0.00	160	160	0.00	160		
	HFR1-05-4	Material Delivery for Valves	15	01-Mar-26	17-Mar-26	04-Mar-26	29-Mar-26	04-Mar-26 A	29-Mar-26	100%	100%	19,550.00	19,550.00	180	180	19,550.00	180		
	Sewer Water Network		76	15-Jan-26	31-Mar-26	15-Jan-26	30-Mar-26	15-Jan-26 A	30-Mar-26 A	100%	100%	39,100.00	39,100.00	696	696	39,100.00	696		
	GRP Pipes		76	15-Jan-26	25-Mar-26	15-Jan-26	28-Feb-26	15-Jan-26 A	28-Feb-26 A	100%	100%	19,550.00	19,550.00	348	348	19,550.00	348		
	HFR1-05-4	PO for GRP Pipes	6	15-Jan-26	21-Jan-26	15-Jan-26	21-Jan-26	15-Jan-26 A	21-Jan-26 A	100%	100%	0.00	0.00	8	8	0.00	8		
	HFR1-05-4	Material Fabrication for GRP Pipes	25	22-Jan-26	19-Feb-26	22-Jan-26	19-Feb-26	22-Jan-26 A	19-Feb-26	100%	100%	0.00	0.00	160	160	0.00	160		
	HFR1-05-4	Material Delivery for GRP Pipes	25	21-Feb-26	25-Mar-26	21-Feb-26	28-Feb-26	21-Feb-26 A	28-Feb-26	100%	100%	19,550.00	19,550.00	180	180	19,550.00	180		
	Manholes		71	21-Jan-26	31-Mar-26	21-Jan-26	30-Mar-26	21-Jan-26 A	30-Mar-26 A	100%	100%	19,550.00	19,550.00	348	348	19,550.00	348		
	HFR1-05-4	PO for Manholes	6	21-Jan-26	27-Jan-26	21-Jan-26	27-Jan-26	21-Jan-26 A	27-Jan-26 A	100%	100%	0.00	0.00	8	8	0.00	8		
	HFR1-05-4	Material Fabrication for Manholes	25	28-Jan-26	26-Feb-26	28-Jan-26	26-Feb-26	28-Jan-26 A	26-Feb-26	100%	100%	0.00	0.00	160	160	0.00	160		
	HFR1-05-4	Material Delivery for Manholes	25	28-Feb-26	31-Mar-26	22-Feb-26	30-Mar-26	22-Feb-26 A	30-Mar-26	100%	100%	19,550.00	19,550.00	180	180	19,550.00	180		
	Civil Works - Buildings		293	15-Jan-26	12-Jul-26	15-Jan-26		15-Jan-26 A	08-Nov-26	100%	98.46%	278,200.00	273,920.00	2448	2438	278,200.00	2448	-75	
	Steel Reinforcement		12	15-Jan-26	28-Jan-26	15-Jan-26	28-Jan-26	15-Jan-26 A	28-Jan-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Steel Reinforcement	3	15-Jan-26	18-Jan-26	15-Jan-26	18-Jan-26	15-Jan-26 A	18-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Steel Reinforcement	4	19-Jan-26	22-Jan-26	19-Jan-26	22-Jan-26	19-Jan-26 A	22-Jan-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Steel Reinforcement	5	24-Jan-26	28-Jan-26	24-Jan-26	28-Jan-26	24-Jan-26 A	28-Jan-26 A	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Ready Mix Concrete		13	21-Jan-26	04-Feb-26	21-Jan-26	04-Feb-26	21-Jan-26 A	04-Feb-26 A	100%	100%	21,400.00	21,400.00	80	80	21,400.00	80		
	HFR1-05-4	PO for Ready Mix Concrete	5	21-Jan-26	26-Jan-26	21-Jan-26	26-Jan-26	21-Jan-26 A	26-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Delivery for Ready Mix Concrete	8	27-Jan-26	04-Feb-26	27-Jan-26	04-Feb-26	27-Jan-26 A	04-Feb-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Masonry		13	21-Jan-26	04-Feb-26	21-Jan-26	02-Apr-26	21-Jan-26 A	02-Apr-26 A	100%	100%	21,400.00	21,400.00	80	80	21,400.00	80		
	HFR1-05-4	PO for Masonry	5	21-Jan-26	26-Jan-26	21-Jan-26	03-Feb-26	21-Jan-26 A	03-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Delivery for Masonry	8	27-Jan-26	04-Feb-26	27-Jan-26	02-Apr-26	27-Jan-26 A	02-Apr-26 A	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Thermal & Moisture Protection		60	21-Jan-26	09-Feb-26	21-Jan-26	09-Feb-26	21-Jan-26 A	09-Feb-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Thermal & Moisture Protection	5	21-Jan-26	26-Jan-26	21-Jan-26	26-Jan-26	21-Jan-26 A	26-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Thermal & Moisture Protection	6	27-Jan-26	02-Feb-26	27-Jan-26	02-Feb-26	27-Jan-26 A	02-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128		
					Page 11 of 21										TASK filter: All Activities				
															© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name		Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float	
	HFR1-05-4	Material Delivery for Thermal & Moisture Protection	6	03-Feb-26	09-Feb-26	03-Feb-26	09-Feb-26	03-Feb-26 A	09-Feb-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Water Proofing System		15	21-Jan-26	07-Feb-26	21-Jan-26	07-Feb-26	21-Jan-26 A	07-Feb-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Water Proofing System	3	21-Jan-26	24-Jan-26	21-Jan-26	24-Jan-26	21-Jan-26 A	24-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Water Proofing System	6	25-Jan-26	31-Jan-26	25-Jan-26	31-Jan-26	25-Jan-26 A	31-Jan-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Water Proofing System	6	01-Feb-26	07-Feb-26	01-Feb-26	07-Feb-26	01-Feb-26 A	07-Feb-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Floor Finishes		15	21-Jan-26	07-Feb-26	07-Jul-26	29-Jul-26	07-Jul-26 A	29-Jul-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Floor Finishes	3	21-Jan-26	24-Jan-26	07-Jul-26	12-Jul-26	07-Jul-26 A	12-Jul-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Floor Finishes	6	25-Jan-26	31-Jan-26	14-Jul-26	18-Jul-26	14-Jul-26 A	18-Jul-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Floor Finishes	6	01-Feb-26	07-Feb-26	19-Jul-26	29-Jul-26	19-Jul-26 A	29-Jul-26 A	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Wall Finishes		15	21-Jan-26	07-Feb-26	02-May-26	02-Aug-26	02-May-26 A	02-Aug-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Wall Finishes	3	21-Jan-26	24-Jan-26	02-May-26	20-May-26	02-May-26 A	20-May-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Wall Finishes	6	25-Jan-26	31-Jan-26	16-Jun-26	30-Jun-26	16-Jun-26 A	30-Jun-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Wall Finishes	6	01-Feb-26	07-Feb-26	12-Jul-26	02-Aug-26	12-Jul-26 A	02-Aug-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Ceiling Finishes		113	28-Jan-26	16-Jun-26	13-Jul-26	10-Aug-26	13-Jul-26 A	10-Aug-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Ceiling Finishes	8	28-Jan-26	05-Feb-26	13-Jul-26	19-Jul-26	13-Jul-26 A	19-Jul-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Ceiling Finishes	45	25-Feb-26	21-Apr-26	20-Jul-26	28-Jul-26	20-Jul-26 A	28-Jul-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Ceiling Finishes	45	22-Apr-26	16-Jun-26	04-Aug-26	16-Jun-26	04-Aug-26 A	10-Aug-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Signages		102	28-Jan-26	16-Jun-26	29-Aug-26	13-Sep-26	29-Aug-26 A	13-Sep-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Signages	8	28-Jan-26	05-Feb-26	29-Aug-26	31-Aug-26	29-Aug-26 A	31-Aug-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Signages	45	25-Feb-26	21-Apr-26	01-Sep-26	02-Sep-26	01-Sep-26 A	02-Sep-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Signages	45	22-Apr-26	16-Jun-26	03-Sep-26	13-Sep-26	03-Sep-26 A	13-Sep-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Logo		139	28-Jan-26	16-Jun-26	12-May-26		12-May-26 A	08-Nov-26	100%	80%	21,400.00	17,120.00	208	198	21,400.00	208	-80	
	HFR1-05-4	PO for Logo	8	28-Jan-26	05-Feb-26	12-May-26	23-May-26	12-May-26 A	23-May-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Logo	45	25-Feb-26	21-Apr-26	01-Aug-26	05-Aug-26	01-Aug-26 A	05-Aug-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Logo	45	22-Apr-26	16-Jun-26	10-Aug-26		10-Aug-26 A	08-Nov-26	100%	80%	21,400.00	17,120.00	48	38	21,400.00	48	-80	
	Steel Fence		84	28-Jan-26	11-Jun-26	24-May-26	09-Sep-26	24-May-26 A	09-Sep-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Steel Fence	8	28-Jan-26	05-Feb-26	24-May-26	01-Jun-26	24-May-26 A	01-Jun-26 A	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Steel Fence	25	12-Apr-26	10-May-26	02-Jun-26	08-Jun-26	02-Jun-26 A	08-Jun-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Steel Fence	25	11-May-26	11-Jun-26	14-Jun-26	09-Sep-26	14-Jun-26 A	09-Sep-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Gates		75	28-Jan-26	12-Jul-26	06-May-26	29-Aug-26	06-May-26 A	29-Aug-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for Gates	8	28-Jan-26	05-Feb-26	06-May-26	12-May-26	06-May-26 A	12-May-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Gates	42	11-Apr-26	01-Jun-26	26-May-26	02-Jun-26	26-May-26 A	02-Jun-26 A	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Gates	35	02-Jun-26	12-Jul-26	18-Jun-26	29-Aug-26	18-Jun-26 A	29-Aug-26	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Pump Shed		114	28-Jan-26	17-Jun-26	28-Jan-26	06-Apr-26	28-Jan-26 A	06-Apr-26 A	100%	100%	21,400.00	21,400.00	208	208	21,400.00	208		
	HFR1-05-4	PO for GatesPump Shed	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Gates Pump Shed	30	12-Apr-26	16-May-26	07-Feb-26	12-Feb-26	07-Feb-26 A	12-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Gates Pump Shed	25	17-May-26	17-Jun-26	14-Feb-26	06-Apr-26	14-Feb-26 A	06-Apr-26 A	100%	100%	21,400.00	21,400.00	48	48	21,400.00	48		
	Mechanical - Buildings		133	28-Jan-26	14-Jun-26	28-Jan-26	14-Apr-26	28-Jan-26 A	14-Apr-26 A	100%	100%	154,595.00	154,595.00	1456	1456	154,595.00	1456		
	HDPE Pipes		32	28-Jan-26	07-Mar-26	28-Jan-26	23-Feb-26	28-Jan-26 A	23-Feb-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208		
	HFR1-05-4	PO for HDPE Pipes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for HDPE Pipes	12	07-Feb-26	19-Feb-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for HDPE Pipes	12	21-Feb-26	07-Mar-26	19-Feb-26	23-Feb-26	19-Feb-26 A	23-Feb-26	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48		
	GRP pipes		26	28-Jan-26	28-Feb-26	28-Jan-26	28-Feb-26	28-Jan-26 A	28-Feb-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208		
	HFR1-05-4	PO for GRP pipes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for GRP pipes	12	07-Feb-26	19-Feb-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for GRP pipes	6	21-Feb-26	28-Feb-26	21-Feb-26	28-Feb-26	21-Feb-26 A	28-Feb-26	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48		
	Manholes		26	28-Jan-26	28-Feb-26	28-Jan-26	09-Apr-26	28-Jan-26 A	09-Apr-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208		
	HFR1-05-4	PO for Manholes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Manholes	12	07-Feb-26	19-Feb-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Manholes	6	21-Feb-26	28-Feb-26	21-Feb-26	09-Apr-26	21-Feb-26 A	09-Apr-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48		
	Water Supply System		26	28-Jan-26	28-Feb-26	28-Jan-26	28-Feb-26	28-Jan-26 A	28-Feb-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208		
	HFR1-05-4	PO for Water Supply System	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
	HFR1-05-4	Material Fabrication for Water Supply System	12	07-Feb-26	19-Feb-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128		
	HFR1-05-4	Material Delivery for Water Supply System	6	21-Feb-26	28-Feb-26	21-Feb-26	28-Feb-26	21-Feb-26 A	28-Feb-26	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48		
	Upvc Pipes		26	28-Jan-26	28-Feb-26	28-Jan-26	23-Feb-26	28-Jan-26 A	23-Feb-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208		
	HFR1-05-4	PO for Upvc Pipes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32		
						Page 12 of 21									TASK filter: All Activities				
															© Oracle Corporation				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
	HFR1-05-4 Material Fabrication for Upvc Pipes	12	07-Feb-26	19-Feb-26	07-Feb-26	16-Feb-26	07-Feb-26 A	16-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Upvc Pipes	6	21-Feb-26	28-Feb-26	17-Feb-26	23-Feb-26	17-Feb-26 A	23-Feb-26	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Roof Vent Caps	111	28-Jan-26	14-Jun-26	28-Jan-26	14-Apr-26	28-Jan-26 A	14-Apr-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Roof Vent Caps	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Roof Vent Caps	27	11-Apr-26	11-May-26	25-Feb-26	10-Mar-26	25-Feb-26 A	10-Mar-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Roof Vent Caps	26	12-May-26	14-Jun-26	31-Mar-26	14-Apr-26	31-Mar-26 A	14-Apr-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Floor Drains	133	28-Jan-26	13-Jun-26	28-Jan-26	09-Mar-26	28-Jan-26 A	09-Mar-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Floor Drains	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Floor Drains	27	30-Mar-26	29-Apr-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Floor Drains	35	30-Apr-26	13-Jun-26	03-Mar-26	09-Mar-26	03-Mar-26 A	09-Mar-26	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Electrical - Buildings	159	21-Jan-26	09-Jul-26	21-Jan-26	14-Jun-26	21-Jan-26 A	14-Jun-26 A	100%	100%	132,510.00	132,510.00	1248	1248	132,510.00	1248			
	Telecome Manholes & Handholes	31	28-Jan-26	05-Mar-26	28-Jan-26	16-Apr-26	28-Jan-26 A	16-Apr-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Telecome Manholes & Handholes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Telecome Manholes & Handholes	15	07-Feb-26	24-Feb-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Telecome Manholes & Handholes	8	25-Feb-26	05-Mar-26	21-Feb-26	16-Apr-26	21-Feb-26 A	16-Apr-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Electrical manholes	32	28-Jan-26	07-Mar-26	28-Jan-26	18-Apr-26	28-Jan-26 A	18-Apr-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Electrical manholes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Electrical manholes	15	07-Feb-26	24-Feb-26	07-Feb-26	24-Feb-26	07-Feb-26 A	24-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Electrical manholes	9	25-Feb-26	07-Mar-26	21-Feb-26	18-Apr-26	21-Feb-26 A	18-Apr-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Street Lighting Manholes	31	28-Jan-26	05-Mar-26	28-Jan-26	21-Apr-26	28-Jan-26 A	21-Apr-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Street Lighting Manholes	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Street Lighting Manholes	15	07-Feb-26	24-Feb-26	07-Feb-26	16-Mar-26	07-Feb-26 A	16-Mar-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Street Lighting Manholes	8	25-Feb-26	05-Mar-26	25-Mar-26	21-Apr-26	25-Mar-26 A	21-Apr-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Duct Banks	32	28-Jan-26	07-Mar-26	28-Jan-26	30-Apr-26	28-Jan-26 A	30-Apr-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Duct Banks	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Duct Banks	15	07-Feb-26	24-Feb-26	07-Feb-26	19-Feb-26	07-Feb-26 A	19-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Duct Banks	9	25-Feb-26	07-Mar-26	21-Feb-26	30-Apr-26	21-Feb-26 A	30-Apr-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Telecom & Data System	153	28-Jan-26	09-Jul-26	28-Jan-26	14-Jun-26	28-Jan-26 A	14-Jun-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Telecom & Data System	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Telecom & Data System	45	05-Apr-26	30-May-26	13-May-26	01-Jun-26	13-May-26 A	01-Jun-26 A	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Telecom & Data System	35	31-May-26	09-Jul-26	07-Jun-26	14-Jun-26	07-Jun-26 A	14-Jun-26 A	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Grounding System	18	21-Jan-26	10-Feb-26	21-Jan-26	12-Feb-26	21-Jan-26 A	12-Feb-26 A	100%	100%	22,085.00	22,085.00	208	208	22,085.00	208			
	HFR1-05-4 PO for Grounding System	4	21-Jan-26	25-Jan-26	21-Jan-26	25-Jan-26	21-Jan-26 A	25-Jan-26 A	100%	100%	0.00	0.00	32	32	0.00	32			
	HFR1-05-4 Material Fabrication for Grounding System	7	26-Jan-26	02-Feb-26	26-Jan-26	02-Feb-26	26-Jan-26 A	02-Feb-26	100%	100%	0.00	0.00	128	128	0.00	128			
	HFR1-05-4 Material Delivery for Grounding System	7	03-Feb-26	10-Feb-26	03-Feb-26	12-Feb-26	03-Feb-26 A	12-Feb-26	100%	100%	22,085.00	22,085.00	48	48	22,085.00	48			
	Long Lead Item	225	28-Jan-26	18-Jul-26	28-Jan-26	24-Aug-26	28-Jan-26 A	24-Aug-26 A	100%	100%	2,474,525.00	2,474,525.00	8870	8870	2,474,525.00	8870			
	Civil Works - Buildings	225	28-Jan-26	30-Jun-26	28-Jan-26	24-Aug-26	28-Jan-26 A	24-Aug-26 A	100%	100%	421,320.00	421,320.00	3870	3870	421,320.00	3870			
	Steel Structure	100	28-Jan-26	13-Apr-26	28-Jan-26	09-Apr-26	28-Jan-26 A	09-Apr-26 A	100%	100%	105,330.00	105,330.00	1290	1290	105,330.00	1290			
	HFR1-05-4 PO for Steel Structure	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26	100%	100%	0.00	0.00	250	250	0.00	250			
	HFR1-05-4 Material Fabrication for Steel Structure	23	07-Feb-26	05-Mar-26	07-Feb-26	01-Mar-26	07-Feb-26 A	01-Mar-26	100%	100%	0.00	0.00	520	520	0.00	520			
	HFR1-05-4 Staging Time For Steel Structure	8	05-Apr-26	13-Apr-26	06-Apr-26	09-Apr-26	06-Apr-26 A	09-Apr-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
	HFR1-05-4 Material Delivery for Steel Structure	22	07-Mar-26	04-Apr-26	05-Feb-26	04-Apr-26	05-Feb-26 A	04-Apr-26 A	100%	100%	105,330.00	105,330.00	520	520	105,330.00	520			
	Doors & Windows	116	28-Jan-26	15-Jun-26	31-May-26	24-Aug-26	31-May-26 A	24-Aug-26 A	100%	100%	105,330.00	105,330.00	1380	1380	105,330.00	1380			
	HFR1-05-4 PO for Doors & Windows	8	28-Jan-26	05-Feb-26	31-May-26	04-Jun-26	31-May-26 A	04-Jun-26 A	100%	100%	0.00	0.00	100	100	0.00	100			
	HFR1-05-4 Material Fabrication for Doors & Windows	52	07-Feb-26	12-Apr-26	06-Jun-26	11-Jun-26	06-Jun-26 A	11-Jun-26 A	100%	100%	0.00	0.00	500	500	0.00	500			
	HFR1-05-4 Staging Time For Doors & Windows	7	08-Jun-26	15-Jun-26	23-Aug-26	24-Aug-26	23-Aug-26 A	24-Aug-26	100%	100%	0.00	0.00	0	0	0.00	0			
	HFR1-05-4 Material Delivery for Doors & Windows	45	13-Apr-26	07-Jun-26	14-Jun-26	22-Aug-26	14-Jun-26 A	22-Aug-26	100%	100%	105,330.00	105,330.00	780	780	105,330.00				

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
	HFR1-05-4	Material Delivery for Pre Engineered Structures	15	28-Feb-26	16-Mar-26	12-Feb-26	01-Apr-26	12-Feb-26 A	01-Apr-26 A	100%	100%	105,330.00	105,330.00	200	200	105,330.00	200		
Mechanical - Buildings			189	28-Jan-26	11-Jul-26	28-Jan-26	01-Jul-26	28-Jan-26 A	01-Jul-26 A	100%	100%	511,100.00	511,100.00	1880	1880	511,100.00	1880		
Fire Fighting System			170	28-Jan-26	18-Jun-26	28-Jan-26	20-Apr-26	28-Jan-26 A	20-Apr-26 A	100%	100%	102,220.00	102,220.00	1048	1048	102,220.00	1048		
HFR1-05-4	PO for Fire Fighting System	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	500	500	0.00	500			
HFR1-05-4	Material Fabrication for Fire Fighting System	45	18-Feb-26	15-Apr-26	15-Feb-26	01-Mar-26	15-Feb-26 A	01-Mar-26 /	100%	100%	0.00	0.00	500	500	0.00	500			
HFR1-05-4	Staging Time For Fire Fighting System	7	11-Jun-26	18-Jun-26	18-Apr-26	20-Apr-26	18-Apr-26 A	20-Apr-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Fire Fighting System	45	16-Apr-26	10-Jun-26	25-Mar-26	18-Apr-26	25-Mar-26 A	18-Apr-26 A	100%	100%	102,220.00	102,220.00	48	48	102,220.00	48			
Valves			161	28-Jan-26	16-Jun-26	28-Jan-26	30-Mar-26	28-Jan-26 A	30-Mar-26 A	100%	100%	102,220.00	102,220.00	208	208	102,220.00	208		
HFR1-05-4	PO for Valves	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Valves	37	09-Mar-26	23-Apr-26	01-Mar-26	05-Mar-26	01-Mar-26 A	05-Mar-26 /	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Valves	8	08-Jun-26	16-Jun-26	26-Mar-26	30-Mar-26	26-Mar-26 A	30-Mar-26 /	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Valves	35	25-Apr-26	07-Jun-26	07-Mar-26	24-Mar-26	07-Mar-26 A	24-Mar-26 /	100%	100%	102,220.00	102,220.00	48	48	102,220.00	48			
Fire Protectional System			178	28-Jan-26	23-Jun-26	28-Jan-26	01-Jul-26	28-Jan-26 A	01-Jul-26 A	100%	100%	102,220.00	102,220.00	208	208	102,220.00	208		
HFR1-05-4	PO for Fire Protectional System	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Fire Protectional System	34	09-Mar-26	20-Apr-26	09-Mar-26	16-Mar-26	09-Mar-26 A	16-Mar-26 /	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Fire Protectional System	7	16-Jun-26	23-Jun-26	27-Jun-26	01-Jul-26	27-Jun-26 A	01-Jul-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Fire Protectional System	45	21-Apr-26	15-Jun-26	02-Apr-26	22-Jun-26	02-Apr-26 A	22-Jun-26 A	100%	100%	102,220.00	102,220.00	48	48	102,220.00	48			
Electric Water Heater			189	28-Jan-26	06-Jul-26	28-Jan-26	21-Apr-26	28-Jan-26 A	21-Apr-26 A	100%	100%	102,220.00	102,220.00	208	208	102,220.00	208		
HFR1-05-4	PO for Electric Water Heater	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Electric Water Heater	45	09-Mar-26	03-May-26	09-Mar-26	18-Mar-26	09-Mar-26 A	18-Mar-26 /	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Electric Water Heater	7	29-Jun-26	06-Jul-26	19-Apr-26	21-Apr-26	19-Apr-26 A	21-Apr-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Electric Water Heater	45	04-May-26	28-Jun-26	28-Mar-26	19-Apr-26	28-Mar-26 A	19-Apr-26 A	100%	100%	102,220.00	102,220.00	48	48	102,220.00	48			
Heating,Ventilation & Air Conditioning			163	28-Jan-26	11-Jul-26	28-Jan-26	20-Apr-26	28-Jan-26 A	20-Apr-26 A	100%	100%	102,220.00	102,220.00	208	208	102,220.00	208		
HFR1-05-4	PO for Heating,Ventilation & Air Conditioning	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Heating,Ventilation & Air Condit	52	17-Mar-26	19-May-26	12-Mar-26	23-Mar-26	12-Mar-26 A	23-Mar-26 /	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Heating,Ventilation & Air Conditioning	7	04-Jul-26	11-Jul-26	19-Apr-26	20-Apr-26	19-Apr-26 A	20-Apr-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Heating,Ventilation & Air Condition	35	20-May-26	02-Jul-26	29-Mar-26	18-Apr-26	29-Mar-26 A	18-Apr-26 A	100%	100%	102,220.00	102,220.00	48	48	102,220.00	48			
Electrical - Buildings			211	28-Jan-26	18-Jul-26	28-Jan-26	07-Jul-26	28-Jan-26 A	07-Jul-26 A	100%	100%	1,542,105.00	1,542,105.00	3120	3120	1,542,105.00	3120		
Feeder Pillers			131	28-Jan-26	15-Jul-26	28-Jan-26	28-Jun-26	28-Jan-26 A	28-Jun-26 A	100%	100%	102,807.00	102,807.00	208	208	102,807.00	208		
HFR1-05-4	PO for Feeder Pillers	8	28-Jan-26	05-Feb-26	28-Jan-26	10-Feb-26	28-Jan-26 A	10-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Feeder Pillers	46	09-Mar-26	04-May-26	08-Mar-26	02-Apr-26	08-Mar-26 A	02-Apr-26 A	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Feeder Pillers	7	08-Jul-26	15-Jul-26	24-Jun-26	28-Jun-26	24-Jun-26 A	28-Jun-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Feeder Pillers	52	05-May-26	07-Jul-26	29-Apr-26	22-Jun-26	29-Apr-26 A	22-Jun-26 A	100%	100%	102,807.00	102,807.00	48	48	102,807.00	48			
Street Lighting Poles			157	28-Jan-26	18-Jul-26	28-Jan-26	16-May-26	28-Jan-26 A	16-May-26 A	100%	100%	102,807.00	102,807.00	208	208	102,807.00	208		
HFR1-05-4	PO for Street Lighting Poles	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Street Lighting Poles	45	09-Mar-26	03-May-26	10-Mar-26	17-Mar-26	10-Mar-26 A	17-Mar-26 /	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Street Lighting Poles	7	11-Jul-26	16-Jul-26	14-May-26	16-May-26	14-May-26 A	16-May-26 /	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Street Lighting Poles	55	04-May-26	09-Jul-26	30-Mar-26	13-May-26	30-Mar-26 A	13-May-26 /	100%	100%	102,807.00	102,807.00	48	48	102,807.00	48			
Street Lighting Luminaires			147	28-Jan-26	06-Jul-26	28-Jan-26	04-Jul-26	28-Jan-26 A	04-Jul-26 A	100%	100%	102,807.00	102,807.00	208	208	102,807.00	208		
HFR1-05-4	PO for Street Lighting Luminaires	8	28-Jan-26	05-Feb-26	28-Jan-26	05-Feb-26	28-Jan-26 A	05-Feb-26 /	100%	100%	0.00	0.00	32	32	0.00	32			
HFR1-05-4	Material Fabrication for Street Lighting Luminaires	35	09-Mar-26	21-Apr-26	15-Mar-26	26-Mar-26	15-Mar-26 A	26-Mar-26 /	100%	100%	0.00	0.00	128	128	0.00	128			
HFR1-05-4	Staging Time For Street Lighting Luminaires	7	29-Jun-26	06-Jul-26	29-Jun-26	04-Jul-26	29-Jun-26 A	04-Jul-26 A	100%	100%	0.00	0.00	0	0	0.00	0			
HFR1-05-4	Material Delivery for Street Lighting Luminaires	55	22-Apr-26	28-Jun-26	02-Apr-26	28-Jun-26	02-Apr-26 A	28-Jun-26 A	100%	100%	102,807.00	102,807.00	48	48	102,807.00	48			
Low Voltage Cables			147	28-Jan-26	06-Jul-26	28-Jan-26	07-Jul-26	28-Jan-26 A	07-Jul-26 A	100%	100%	102,807.00	102,807.00	208	208	102,807.00	208		
HFR1-																			

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
HFR1-05-	HFR1-05-1	Inspection chambers with heavy duty covers	6	29-Jul-26	04-Aug-26	16-Apr-26	13-Aug-26	16-Apr-26 A	13-Aug-26	100%	100%	25,667.40	25,667.40	348	348	25,667.40	348		
	HFR1-05-2	Fire house cabinet works	6	22-Jul-26	28-Jul-26	12-May-26	18-Aug-26	12-May-26 A	18-Aug-26	100%	100%	50,400.00	50,400.00	468	468	50,400.00	468		
	HFR1-05-3	Fire Fighting Installation (Pipes + Fittings + Valves + C&V)	4	01-Jul-26	05-Jul-26	25-Apr-26	10-Sep-26	25-Apr-26 A	10-Sep-26	100%	100%	50,400.00	50,400.00	248	248	50,400.00	248		
	HFR1-05-4	Fire Alarm system Devices installations	13	11-Aug-26	25-Aug-26	02-May-26	31-Aug-26	02-May-26 A	31-Aug-26	100%	100%	52,147.20	52,147.20	417	417	52,147.20	417		
	HFR1-05-5	HVAC Ducting Installation (Ducts + Fittings + Accessories)	6	19-Jul-26	25-Jul-26	13-Apr-26	19-Apr-26	13-Apr-26 A	19-Apr-26 A	100%	100%	60,932.16	60,932.16	337	337	60,932.16	337		
	HFR1-05-6	HVAC Ducting Testing (Leak Test) & Final Inspection	9	26-Aug-26	05-Sep-26	16-Apr-26	20-Apr-26	16-Apr-26 A	20-Apr-26 A	100%	100%	60,932.16	60,932.16	377	377	60,932.16	377		
	HFR1-05-7	WATER SUPPLY SYSTEM	5	13-Jul-26	18-Jul-26	12-Feb-26	07-May-26	12-Feb-26 A	07-May-26	100%	100%	89,895.60	89,895.60	447	447	89,895.60	447		
	Electrical Works		206	23-Mar-26	02-Sep-26	24-Mar-26		24-Mar-26 A	07-Nov-26	100%	96.92%	228,114.29	221,081.99	4900	4771	228,114.29	4900	-55	
	HFR1-05-8	Grounding system (conductors)	4	28-Mar-26	31-Mar-26	24-Mar-26	06-Sep-26	24-Mar-26 A	06-Sep-26	100%	100%	7,578.40	7,578.40	280	280	7,578.40	280		
	HFR1-05-9	Grounding system (cable from electrical & telecom system)	5	30-Jun-26	05-Jul-26	25-Mar-26	12-Aug-26	25-Mar-26 A	12-Aug-26	100%	100%	7,578.40	7,578.40	350	350	7,578.40	350		
	HFR1-05-10	Fire Alarm system (pipes-wires -conduits)	6	15-Jul-26	21-Jul-26	12-Apr-26	01-Aug-26	12-Apr-26 A	01-Aug-26	100%	100%	7,580.16	7,580.16	420	420	7,580.16	420		
	HFR1-05-11	Fire Alarm system Testing works	6	22-Jul-26	28-Jul-26	08-Apr-26		08-Apr-26 A	30-Sep-26	100%	85%	7,580.16	6,443.14	420	357	7,580.16	420	-38	
	HFR1-05-12	Cable tray works (supports)	6	05-Aug-26	11-Aug-26	01-Jul-26	12-Aug-26	01-Jul-26 A	12-Aug-26	100%	100%	7,588.80	7,588.80	420	420	7,588.80	420		
	HFR1-05-13	Power System and lighting and lightcurrent Preparation	6	29-Jul-26	04-Aug-26	15-Apr-26	23-Aug-26	15-Apr-26 A	23-Aug-26	100%	100%	7,603.20	7,603.20	420	420	7,603.20	420		
	HFR1-05-14	Solar Power Plant (cable-inverter +panels)	4	25-Jun-26	29-Jun-26	28-Jun-26	27-Aug-26	28-Jun-26 A	27-Aug-26	100%	100%	8,761.20	8,761.20	280	280	8,761.20	280		
	HFR1-05-15	Socket and Outlets accessors &Disconnect Switches Installation	4	23-Mar-26	26-Mar-26	19-Apr-26	09-Sep-26	19-Apr-26 A	09-Sep-26	100%	100%	9,126.40	9,126.40	280	280	9,126.40	280		
	HFR1-05-16	Wiring Devices Sockets and outlets installations /all devices	6	06-Jul-26	12-Jul-26	12-May-26	07-Sep-26	12-May-26 A	07-Sep-26	100%	100%	9,131.97	9,131.97	420	420	9,131.97	420		
	HFR1-05-17	Light current devices installations & Final Inspection	4	01-Apr-26	05-Apr-26	18-Apr-26		18-Apr-26 A	20-Sep-26	100%	95%	9,417.60	8,946.72	280	266	9,417.60	280	-55	
	HFR1-05-18	Power System and lighting and lightcurrent Testing (Cable)	6	12-Aug-26	18-Aug-26	01-Apr-26		01-Apr-26 A	27-Oct-26	100%	95%	34,560.00	32,832.00	420	399	34,560.00	420	-55	
	HFR1-05-19	Commissioning of Panel boards (cables and testing)	5	19-Aug-26	24-Aug-26	14-Jun-26		14-Jun-26 A	02-Nov-26	100%	95%	34,560.00	32,832.00	350	333	34,560.00	350	-55	
	HFR1-05-20	Low voltage cables	4	25-Aug-26	29-Aug-26	04-Apr-26	26-Aug-26	04-Apr-26 A	26-Aug-26	100%	100%	37,680.00	37,680.00	280	280	37,680.00	280		
	HFR1-05-21	Commissioning of Lighting Fixtures Installations /LED lighting	4	30-Aug-26	02-Sep-26	29-Jun-26		29-Jun-26 A	07-Nov-26	100%	95%	39,368.00	37,399.60	280	266	39,368.00	280	-55	
	Hunger -2		246	12-Mar-26	26-Sep-26	03-Feb-26		03-Feb-26 A	02-Dec-26	100%	98.68%	3,851,109.03	3,800,331.76	24648	24179	3,851,109.03	24765	-58	
	Concrete works		15	12-Mar-26	29-Mar-26	12-Apr-26	06-May-26	12-Apr-26 A	06-May-26 A	100%	100%	296,019.20	296,019.20	1469	1469	296,019.20	1469		
	HFR1-05-131	SOG (Whole Factory) Rebar Mesh & MEP Sleeves	4	12-Mar-26	16-Mar-26	26-Apr-26	03-May-26	26-Apr-26 A	03-May-26	100%	100%	20,930.00	20,930.00	478	478	20,930.00	478		
	HFR1-05-132	SOG (Whole Factory) Form work	5	12-Mar-26	17-Mar-26	12-Apr-26	02-May-26	12-Apr-26 A	02-May-26	100%	100%	22,411.20	22,411.20	512	512	22,411.20	512		
	HFR1-05-136	SOG (Whole Factory) Vapor Barrier & Insulation	2	26-Mar-26	28-Mar-26	03-May-26	03-May-26	03-May-26 A	03-May-26	100%	100%	22,540.00	22,540.00	5	5	22,540.00	5		
	HFR1-05-135	SOG (Whole Factory) Curing	3	26-Mar-26	29-Mar-26	04-May-26	06-May-26	04-May-26 A	06-May-26	100%	100%	33,239.60	33,239.60	97	97	33,239.60	97		
	HFR1-05-134	SOG (Whole Factory) Concrete Pouring	3	23-Mar-26	25-Mar-26	04-May-26	05-May-26	04-May-26 A	05-May-26	100%	100%	64,400.00	64,400.00	335	335	64,400.00	335		
	HFR1-05-133	SOG (Whole Factory) Inspection	2	17-Mar-26	22-Mar-26	25-Apr-26	06-May-26	25-Apr-26 A	06-May-26	100%	100%	132,498.40	132,498.40	42	42	132,498.40	42		
	Steelstructure works		63	14-Apr-26	19-May-26	12-Feb-26	26-Jul-26	12-Feb-26 A	26-Jul-26 A	100%	100%	1,858,367.04	1,858,367.04	2502	2502	1,858,367.04	2502		
	HFR1-05-142	Installation sandwich panel	6	13-May-26	19-May-26	24-Mar-26	26-Jul-26	24-Mar-26 A	26-Jul-26 A	100%	100%	2,332.80	2,332.80	314	314	2,332.80	314		
	HFR1-05-140	Installation Purlin & bracing	5	23-Apr-26	28-Apr-26	19-Mar-26	03-May-26	19-Mar-26 A	03-May-26	100%	100%	145,074.24	145,074.24	514	514	145,074.24	514		
	HFR1-05-139	Install beam Rafter	6	23-Apr-26	29-Apr-26	17-Mar-26	02-May-26	17-Mar-26 A	02-May-26	100%	100%	207,360.00	207,360.00	594	594	207,360.00	594		
	HFR1-05-141	Fire rating required	12	29-Apr-26	12-May-26	17-Mar-26	15-Jun-26	17-Mar-26 A	15-Jun-26 A	100%	100%	345,600.00	345,600.00	247	247	345,600.00	247		
	HFR1-05-137	Rated Steel Bollards Concrete Base Casting	2	14-Apr-26	15-Apr-26	12-Feb-26	01-Jul-26	12-Feb-26 A	01-Jul-26 A	100%	100%	510,000.00	510,000.00	0	0	510,000.00	0		
	HFR1-05-138	Installation column steel & Steel Ladder	6	16-Apr-26	22-Apr-26	18-Mar-26	28-Apr-26	18-Mar-26 A	28-Apr-26 A	100%	100%	648,000.00	648,000.00	834	834	648,000.00	834		
	Architectural		206	24-Mar-26	14-Jul-26	13-Apr-26		13-Apr-26 A	25-Oct-26	100%	95.71%	817,002.28	781,939.45	6192	5775	817,002.28	6192	-58	
	HFR1-05-146	Marble chips on external walls and grooves	7	04-May-26	11-May-26	02-Jul-26	07-Jul-26	02-Jul-26 A	07-Jul-26 A	100%	100%	3,600.00	3,600.00	286	286	3,600.00	286		
	HFR1-05-147	GRC panels with the mechanical fixings	15	12-May-26	01-Jun-26	08-Jul-26	14-Jul-26	08-Jul-26 A	14-Jul-26 A	100%	100%	4,620.00	4,620.00	376	376	4,620.00	376		
	HFR1-05-153	External																	

Factories Low-process Unit Hafr Al Batin					UPDATE										15-Sep-26 09:08				
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Actual Start	Actual Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Earned Value Cost	Planned Value Labor Units	Earned Value Labor Units	Budgeted Total Cost	Budgeted Labor Units	Total Float		
	HFR1-05-1880	Tank Walls Inspection	4	02-Jun-26	06-Jun-26	01-Apr-26	02-Apr-26	01-Apr-26 A	02-Apr-26 A	100%	100%	5,504.40	5,504.40	98	98	5,504.40	98		
	HFR1-05-1890	Tank Walls Concrete Pouring	7	07-Jun-26	14-Jun-26	02-Apr-26	04-Apr-26	02-Apr-26 A	04-Apr-26 A	100%	100%	5,504.40	5,504.40	788	788	5,504.40	788		
	HFR1-05-1820	Tank Foundation Formwork	8	30-Mar-26	07-Apr-26	26-Mar-26	31-Mar-26	26-Mar-26 A	31-Mar-26 /	100%	100%	8,370.00	8,370.00	1280	1280	8,370.00	1280		
	HFR1-05-1830	Tank Foundation Inspection	4	08-Apr-26	12-Apr-26	28-Mar-26	31-Mar-26	28-Mar-26 A	31-Mar-26 /	100%	100%	8,650.80	8,650.80	113	113	8,650.80	113		
	HFR1-05-1850	Tank Foundation Curing	10	25-Apr-26	05-May-26	01-Apr-26	01-Apr-26	01-Apr-26 A	01-Apr-26 A	100%	100%	8,758.80	8,758.80	233	233	8,758.80	233		
	HFR1-05-1840	Tank Foundation Concrete Pouring	10	13-Apr-26	23-Apr-26	31-Mar-26	31-Mar-26	31-Mar-26 A	31-Mar-26 /	100%	100%	9,860.40	9,860.40	1133	1133	9,860.40	1133		
	HFR1-05-1810	Tank Foundation Rebar Fixing	8	17-Mar-26	29-Mar-26	26-Mar-26	31-Mar-26	26-Mar-26 A	31-Mar-26 /	100%	100%	43,200.00	43,200.00	1693	1693	43,200.00	1693		
	HFR1-05-1950	Tank Installations with Connection	4	09-Aug-26	12-Aug-26	28-Apr-26	15-Jun-26	28-Apr-26 A	15-Jun-26 A	100%	100%	50,052.00	50,052.00	193	193	50,052.00	193		
	Pump room		163	08-Apr-26	20-Jul-26	11-Mar-26		11-Mar-26 A	27-Sep-26	100%	98.82%	389,712.84	385,119.96	7698	7119	389,712.84	7698	-44	
	Civil works		120	08-Apr-26	15-Jun-26	11-Mar-26		11-Mar-26 A	27-Sep-26	100%	93.38%	36,766.68	34,333.80	4528	3976	36,766.68	4528	-39	
	HFR1-05-316	Corrugated glavanized steel roofing sheet 0.7mm thick	6	06-May-26	12-May-26	02-Jun-26	06-Jun-26	02-Jun-26 A	06-Jun-26 A	100%	100%	142.00	142.00	202	202	142.00	202		
	HFR1-05-324	steel fence gate	6	02-Jun-26	08-Jun-26			16-Sep-26	22-Sep-26	100%	0%	1,237.32	0.00	418	0	1,237.32	418	-39	
	HFR1-05-313	Cold formed steel secondary members	2	04-May-26	05-May-26	14-Jun-26	17-Jun-26	14-Jun-26 A	17-Jun-26 A	100%	100%	1,248.00	1,248.00	82	82	1,248.00	82		
	HFR1-05-315	Concrete works for steel fence	6	13-May-26	19-May-26	01-Apr-26	06-Apr-26	01-Apr-26 A	06-Apr-26 A	100%	100%	1,319.76	1,319.76	202	202	1,319.76	202		
	HFR1-05-320	Structural steel members and plates Pump Shed	6	13-May-26	19-May-26	05-May-26	01-Jun-26	05-May-26 A	01-Jun-26 A	100%	100%	1,409.40	1,409.40	224	224	1,409.40	224		
	HFR1-05-305	SOG (Pump Rooms) Concrete Pouring & Finishing	3	23-Apr-26	26-Apr-26	12-Apr-26	15-Apr-26	12-Apr-26 A	15-Apr-26 A	100%	100%	1,527.20	1,527.20	352	352	1,527.20	352		
	HFR1-05-310	SOG (Pump Rooms) Curing	3	27-Apr-26	29-Apr-26	12-Apr-26	15-Apr-26	12-Apr-26 A	15-Apr-26 A	100%	100%	1,656.00	1,656.00	352	352	1,656.00	352		
	HFR1-05-304	SOG (Pump Rooms) Rebar Mesh & MEP Sleeves	6	15-Apr-26	21-Apr-26	12-Apr-26	14-Apr-26	12-Apr-26 A	14-Apr-26 A	100%	100%	1,950.40	1,950.40	704	704	1,950.40	704		
	HFR1-05-308	SOG (Pump Rooms) Inspection	1	22-Apr-26	22-Apr-26	12-Apr-26	15-Apr-26	12-Apr-26 A	15-Apr-26 A	100%	100%	1,968.80	1,968.80	132	132	1,968.80	132		
	HFR1-05-327	install galvanized steel fence	3	13-Jun-26	15-Jun-26	14-Apr-26		14-Apr-26 A	27-Sep-26	100%	40%	1,992.60	797.04	224	89	1,992.60	224	-39	
	HFR1-05-300	SOG (Pump Rooms) Formwork / Edge Shuttering	6	08-Apr-26	14-Apr-26	14-Mar-26	12-Apr-26	14-Mar-26 A	12-Apr-26 A	100%	100%	11,040.00	11,040.00	776	776	11,040.00	776		
	HFR1-05-312	Structural steel members and plates	6	27-Apr-26	03-May-26	11-Mar-26	26-May-26	11-Mar-26 A	26-May-26 /	100%	100%	11,275.20	11,275.20	862	862	11,275.20	862		
	Electromecanic		143	06-May-26	20-Jul-26	31-Mar-26		31-Mar-26 A	20-Sep-26	100%	99.39%	352,946.16	350,786.16	3170	3144	352,946.16	3170	-44	
	HFR1-05-403	Install lighting fixtures	5	28-Jun-26	02-Jul-26	31-Aug-26	01-Sep-26	31-Aug-26 A	01-Sep-26 /	100%	100%	1,080.00	1,080.00	165	165	1,080.00	165		
	HFR1-05-404	Motor circuit protector	5	04-Jul-26	08-Jul-26	03-Jun-26	02-Sep-26	03-Jun-26 A	02-Sep-26 /	100%	100%	15,110.40	15,110.40	165	165	15,110.40	165		
	HFR1-05-431	switches installations	5	15-Jul-26	20-Jul-26	29-Aug-26	10-Sep-26	29-Aug-26 A	10-Sep-26 /	100%	100%	19,206.00	19,206.00	165	165	19,206.00	165		
	HFR1-05-378	Testing firefighting	4	02-Jun-26	06-Jun-26	18-May-26		18-May-26 A	20-Sep-26	100%	90%	21,600.00	19,440.00	265	239	21,600.00	265	-34	
	HFR1-05-356	Install HDPE PE100 PN16 Pipes & Gate valve	5	06-May-26	11-May-26	31-Mar-26	04-May-26	31-Mar-26 A	04-May-26 /	100%	100%	21,600.00	21,600.00	515	515	21,600.00	515		
	HFR1-05-405	Power panel (all works	5	09-Jul-26	14-Jul-26	30-Apr-26	14-Sep-26	30-Apr-26 A	14-Sep-26 /	100%	100%	25,920.00	25,920.00	195	195	25,920.00	195		
	HFR1-05-373	pipework within pump shade	5	24-May-26	01-Jun-26	27-Apr-26	30-Aug-26	27-Apr-26 A	30-Aug-26 /	100%	100%	32,400.00	32,400.00	315	315	32,400.00	315		
	HFR1-05-391	Wiring works	5	22-Jun-26	27-Jun-26	29-Jun-26	12-Sep-26	29-Jun-26 A	12-Sep-26 /	100%	100%	33,000.00	33,000.00	215	215	33,000.00	215		
	HFR1-05-379	Power and lighting first fix works -Conduit works	5	07-Jun-26	11-Jun-26	29-Apr-26	29-Aug-26	29-Apr-26 A	29-Aug-26 /	100%	100%	33,004.80	33,004.80	315	315	33,004.80	315		
	HFR1-05-384	Cable Tray	5	16-Jun-26	21-Jun-26	30-Jun-26	25-Aug-26	30-Jun-26 A	25-Aug-26 /	100%	100%	33,024.96	33,024.96	215	215	33,024.96	215		
	HFR1-05-365	concrete wall for KWHM for pump room with foundation	5	12-May-26	17-May-26	08-Apr-26	12-May-26	08-Apr-26 A	12-May-26 /	100%	100%	45,000.00	45,000.00	260	260	45,000.00	260		
	HFR1-05-366	Fire Pump installations	5	18-May-26	23-May-26	18-Jun-26	13-Aug-26	18-Jun-26 A	13-Aug-26 /	100%	100%	72,000.00	72,000.00	376	376	72,000.00	376		
	External WORKS-MEP		120	01-Mar-26	02-Jun-26	24-Feb-26		24-Feb-26 A	03-Oct-26	100%	98.7%	581,705.66	574,115.12	6008	5992	581,705.66	6008	-50	
	Plumping-FIRE-HVAC		42	01-Mar-26	21-Apr-26	24-Feb-26	02-Jun-26	24-Feb-26 A	02-Jun-26 A	100%	100%	101,854.02	101,854.02	2713	2713	101,854.02	2713		
	HFR1-05-315	Water Supply Testing (Pressure Test) & Final Inspectio	6	25-Mar-26	31-Mar-26	12-Apr-26	02-Jun-26	12-Apr-26 A	02-Jun-26 A	100%	100%	4,680.00	4,680.00	513	513	4,680.00	513		
	HFR1-05-341	Drainage Testing (Air/Water Test) & Final Inspection	4	13-Apr-															

